



BC Ministry of
Forests and Range

Page 1 of 1

Corporate Bridge Register (CBR) SITE INVENTORY DATA FORM

*Site # CK-2327		*Site Status ☒ Active ☐ Barricaded/Closed ☐ Deactivated/Closed ☐ Proposed ☐ Transferred ☐ Under Construction	
*Site Type: ☒ Crossing ☐ Storage			
*Project File ID#: 8013		*Br. 61	
*Forest District: CHILUWACK			
Management Area:			
*Forest Service Road: STAVE			
*Kilometres: 0		User Kilometres: 0	
*Crossing Name: SIDE CRK		Close Proximity Inspection Required? ☐ Yes ☒ No	
*Inspection Status: ☐ Inspect ☐ Do Not Inspect			
*BCTS Business Area (if applicable):			
Trim Map Sheet #:		1:50,000 Map Sheet #:	
Special Access Requirements: ☐ ATV ☐ Boat ☐ 4-Wheel Drive ☐ Gate Key ☒ Helicopter ☐ Isolated Public Access		Special Equipment Requirements: ☐ Peeper Truck ☐ Scuba	
Point of Access Description:			
Coordinates Longitude: (ddd / mm / ss.s)		Latitude: (ddd / mm / ss.s)	
UTM Zone: 10	UTM Easting: 554575	UTM Northing: 5475398	

*Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 1 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

GENERAL	
*Structure # <u>CK-2327</u>	*Site #: <u>CK-2327</u>
*Type/Class: ☐ Permanent Bridge ☒ Temporary Bridge	Crossing Name: <u>SIDE CRK</u>
*Forest District: <u>CHILLIWACK</u>	Management Area:
*Forest Service Road: <u>STAVE</u>	Kilometres: <u>0</u>
*Project File ID#: <u>8013</u>	*Br. <u>01</u>
Built For: ☐ BC Timber Sales ☐ Operations Division ☐ Other Commercial Users ☐ Road Permit Holder ☐ Road Use Permit Holder	
*Source: ☐ Inherited: Found Structure ☐ Inherited: From Oil & Gas/ ☐ Inherited: Non-Status Road Other Ministry ☐ Inherited: Reallocation ☐ Inherited: Transfers from ☒ New Structure Other Ministries ☐ Replacement Structure	
Year Built:	Year Added to Inventory:
Current Load Rating GVW (tonnes): <small>(PEng to enter / update this value on structure details screen in CBR)</small>	Design Load Rating GVW (tonnes): <small>(Typically obtained from design drawings)</small> <u>68</u>
Design Vehicle Configuration: ☐ BCL625 ☐ CL625 ☐ L100 ☐ L120 ☐ L150 ☐ L165 ☐ L45 ☐ L60 ☒ L75 ☐ L90 ☐ Other	
*Primary User Client Number:	*Client Location Code:
Primary User Name:	
As Built Information on File? ☐ Yes ☐ No	
Installation Cost (\$):	Material Cost (\$):
REPLACEMENT DETAILS	
Original Replacement (year):	Estimated Closure (year):
Light Vehicle Traffic Replacement (year): <u>2035</u>	*Full Log Haul Traffic Replacement (year): <small>(PEng to review and evaluate inspector's estimate, and to enter /update this value on structure details screen in CBR).</small> <u>2035</u>
Estimated Replacement Cost (\$):	
Replacement Cost Comments:	

* Denotes Mandatory Information for Corporate Bridge Register



BC Ministry of
Forests and Range

Page 2 of 2

Corporate Bridge Register (CBR) Structure Inventory Data Form "BRIDGES"

STRUCTURAL DETAILS

Number of Spans:

1

Length of Spans (m) [e.g. for a 3-span bridge – 20, 35, 20]

7

Number of Piers:

6

Pier Type:

- | | |
|---|---|
| ☐ Concrete | ☐ Crib - Timber |
| ☐ Piles - Concrete | ☐ Piles - Steel |
| ☐ Piles - Timber Treated | ☐ Piles - Timber Untreated |
| ☐ Steel Column on Concrete Pad | |

Needle Beams?

☐ Yes ☒ No

Portable Structure?

☒ Yes ☐ No

Portable Superstructure Status:

☒ Installed
☐ Storage

Portable Superstructure Storage Location:

*Bridge Length (metres):

7

*Superstructure:

- | | | |
|---|---|-----------------------------------|
| ☐ Compo Girders | ☐ Concrete Box Beam | ☐ Rail Car |
| ☐ Concrete Cast in Place | ☐ Concrete I/T Beam | ☐ Other |
| ☐ Concrete Slab Girders | ☐ Glulam Girder | |
| ☐ Log Stringer | ☐ Steel Box Beam | |
| ☒ Steel I-Beam | ☐ Steel Truss/Bailey/Acrow | |
| ☐ Timber-Treated Stringers | ☐ Timber-Untreated Stringers | |

*Deck Type:

- | | | |
|--|---|---------------------------------|
| ☐ Concrete | ☐ Concrete Composite | ☐ Gravel |
| ☐ Concrete Removable | ☐ Concrete - Steel Free | ☐ Steel |
| ☐ Timber-Treated | ☐ Timber-Untreated | ☐ Other |
| ☐ Timber-Treated Panels | ☒ Timber-Untreated Panels | |

*Deck Width (metres):

4.9

*Running Surface:

- | | | | |
|--|---|-----------------------------------|---------------------------------|
| ☐ Anti-Skid | ☐ Asphalt | ☐ Concrete | ☐ Gravel |
| ☐ Not Available | ☒ Timber Planks | | |

*Left Abutment:

- ☐ Binwall
☐ Concrete Cast in Place
☒ Concrete Lock Blocks
☐ Concrete Precast
☐ Crib, Log or Untreated Timber
☐ Other
☐ Pile-Temporary Materials
☐ Pile-Permanent Materials
☐ Sill-Permanent Materials
☐ Sill-Temporary Materials
☐ Steel Pipe & Precast Pad

*Right Abutment:

- ☐ Binwall
☐ Concrete Cast in Place
☒ Concrete Lock Blocks
☐ Concrete Precast
☐ Crib, Log or Untreated Timber
☐ Other
☐ Pile-Temporary Materials
☐ Pile-Permanent Materials
☐ Sill-Permanent Materials
☐ Sill-Temporary Materials
☐ Steel Pipe & Precast Pad

Comments:

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION				(enter either long/lat or UTM below – not both)			
*Site #: <u>CL-2327</u>	*Crossing Name: <u>Side Creek</u>	*Type/Class: ☒ Temporary bridge ☒ Permanent bridge	*Project File ID# <u>8613</u>				
*Structure #: <u>CL-2327</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>0.00</u>	*Br. <u>01</u>				
*FSR Name: <u>Stave River</u>	*Forest District: <u>Chilliwack</u>	*Kilometres: <u>0.00</u>	User km: <u>0.00</u>				
Longitude: (ddd / mm / ss.s) _____		OR	UTM Zone <u>10</u>	UTM Easting <u>554575</u>	UTM Northing <u>5475398</u>		
Latitude: (ddd / mm / ss.s) _____							
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated							
Item	Present Condition (circle or fill-in)		Comments (a comment is mandatory if condition "Poor" is selected)				
Alignment	E <u>G</u> F P UR						
Bridge Ahead Signs Missing	0 1 <u>2</u>						
Brushing Required	<u>Yes</u> No						
Delineator Missing Left	<u>0</u> 1 2						
Delineator Missing Right	<u>0</u> 1 2						
Fender Condition	E G <u>F</u> P None UR						
Posted Load Rating	_____ (tonnes) or <u>None</u>						
Road Surface	E <u>G</u> F P UR						
LEFT/RIGHT ABUTMENTS (as seen facing downstream)							
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Log/Timber Crib	E G F P <u>N/A</u> UR						
Tie-backs	E G F P <u>N/A</u> UR						
Bin Wall	E G F P <u>N/A</u> UR						
Concrete (cast in place; lock blocks, precast)	E <u>G</u> F P N/A UR		<u>Lock Blocks-3 high with anchors</u>				
Caps or Sills	E G <u>F</u> P N/A UR		<u>Timbers, have fruiting bodies but still</u>				
Piles or Posts	E G F P <u>N/A</u> UR						
Ballast Wall	E G F P <u>N/A</u> <u>UR</u>						
Wing Wall	E G F P <u>N/A</u> UR						
Bracing	E G F P <u>N/A</u> UR						
Hardware	E <u>G</u> F P N/A UR		<u>Steel tie bags</u>				
Fill	E <u>G</u> F P N/A UR						
Riprap	E <u>G</u> F P N/A UR						
Bearings	E G F P <u>N/A</u> UR						
Corrosion Protection	E G F P <u>N/A</u> UR						
Span 1 of <u>1</u> (spans are numbered consecutively starting from the left abutment)							
Use "Additional Spans" Sheet for Multiple Spans							
DECK							
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)				
Running Surface (N/A if running surface is gravel or timber planks)	E G F P <u>N/A</u> UR						
Running Planks	E <u>G</u> F P N/A UR						
Sub-deck	E G F P <u>N/A</u> <u>UR</u>						
Ties	E <u>G</u> F P N/A UR						
Nails	E <u>G</u> F P N/A UR						
Deck to Girder Bolts	E G <u>F</u> P N/A UR		<u>Clips</u>				
Concrete Deck	E G F P <u>N/A</u> UR						
Grout Pockets	E G F P <u>N/A</u> UR						
Deck Joints	E G F P <u>N/A</u> UR						
Steel Deck Plate	E G F P <u>N/A</u> UR						
Gravel Surface	E G F P <u>N/A</u> UR						
Gravel Deck Depth	_____ metres or <u>N/A</u>						
Curb Rail/Blocks/Posts	E <u>G</u> F P UR						
Handrails/ Walkouts	E G F P <u>N/A</u> UR						
Hardware	E <u>G</u> F P N/A UR						
Overall Deck Condition	E <u>G</u> F P UR						

**Routine Condition Bridge Inspection Form**
(except for log stringer or timber stringer bridges)

GENERAL INFORMATION			
*Site #: CK-2327		*Structure #: CK-2327	
SUPERSTRUCTURE			
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)
Girders	E <u>G</u> F P UR		
Diaphragms	E <u>G</u> F P N/A UR		
Bracing	E <u>G</u> F P N/A UR		
Under-trussing	E G F P <u>N/A</u> UR		
Hardware	E <u>G</u> F P N/A UR		
Welded / Grouted Shear Connectors	E G F P <u>N/A</u> UR		
Stream CHANNEL			
*Est. Present Water Level Depth 0.2 (m)		*Est. Present Water Level Width 30 (m)	*Est. High Water Level Clearance 0.9 (m)
HAZARDS (circle yes or no for each item)			
High Water?	Yes No	Scour?	Yes No
Ice?	Yes No	Debris?	Yes No
Aggradation?	Yes No		
Comments: Logs under bridge			
REPAIRS: ☒ Recommended ☐ Not required (H = High, M = Medium, L = Low)			
Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H <u>M</u> L		Post bridge ahead signs
2	H <u>M</u> L		Brush approaches
3	<u>H</u> M L		Remove debris under bridge and at outlet
*Monitoring Status: ☐ Recommended ☒ Not required			
Monitor Item #	*Monitor Description		
1			
2			
PHOTO LOG			
Photo #	Description	Photo #	Description
1	from right		
2	from downstream		
3	from left		
INSPECTOR TO COMPLETE THIS SECTION			
As-built Drawings Checked? Yes ☐ No ☒		P Eng Inspection Required? Yes ☐ No ☒	
		Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2035 (P Eng to review and evaluate inspector's estimate and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)	
*Date of Inspection (yyyy/mm/dd) 2013/09/25	*Inspection Company Name CAUSTE	*Inspector's Name (print) Jeremy Araki	Inspector's Signature
Inspector's Comments: 3 high blocks - looks good, no more scour			
PROFESSIONAL ENGINEER (P Eng) TO COMPLETE THIS SECTION			
Current Load Rating GVW (tonnes): 68 tonnes (P Eng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd) 2015/09/30	
Reviewer Company Name MoF	Reviewed by - P Eng's Name (print) T. Miller	Reviewed by - P Eng's Signature 	Date Reviewed (yyyy/mm/dd) 2014/01/13
P Eng Reviewer's Comments: Post bridge ahead signs, brush approaches, and remove debris underneath bridge and at outlet.			

* Denotes Mandatory Information for Corporate Bridge Register. Present load rating of L75 or 68 tonnes to continue.





CK-2327 From Right



CK-2327 From downstream



CK-2327 From Left

SEP 25 2013