



Routine Condition Culvert Inspection Form

GENERAL INFORMATION				(enter either long/lat or UTM below— not both)		
*Site #: <u>CK-2329</u>	*Crossing Name:	*Type/Class: ☒ Major Culvert ☐ Woodbox/Log Culvert	*Project File ID# <u>8466</u>			
*Structure #:			*Br. <u>04</u>			
*FSR Name: <u>Lost-South</u>	*Forest District: <u>DCK</u>	*Kilometres: <u>102 km</u>	User km:			
Longitude: (ddd / mm / ss.s) <u>122 13 59.3</u>	OR	UTM Zone	UTM Easting	UTM Northing		
Latitude: (ddd / mm / ss.s) <u>49 20 29.4</u>	<u>±3m</u>					
LEFT/RIGHT APPROACHES (as seen facing downstream) E = excellent; G = good; F = fair; P = poor; N/A = not appl., UR = Unrated						
Item	Present Condition (circle or fill-in)		Comments (a comment is mandatory if condition "Poor" is selected)			
Alignment	E	G	F	P	UR	
Bridge Ahead Signs Missing	0	1	2	NA		
Brushing Required	Yes	No				
Delineator Missing Left	0	1	2	NA		
Delineator Missing Right	0	1	2			
Fender Condition	E	G	F	P	None UR	
Posted Load Rating	(tonnes) or None					
Road Surface	E	G	F	P	UR	
pot holes						
GENERAL CULVERT ITEMS						
Item	Present Condition (circle)		Comments (a comment is mandatory if condition "Poor" is selected)			
Baffles (N/A to woodbox/log culvert)	E	G	F	P	N/A UR	
Bolted Connections (N/A to woodbox/log culvert)	E	G	F	P	N/A UR	
Coupled Connections (N/A to woodbox/log culvert)	E	G	F	P	N/A UR	
Coating (N/A to woodbox/log culvert)	E	G	F	P	N/A UR	
Embedment Materials (N/A to woodbox/log culvert)	E	G	F	P	N/A UR	
Fill	E	G	F	P	UR	
Roof	E	G	F	P	UR	
Side Walls	E	G	F	P	UR	
Floor	E	G	F	P	N/A UR	
Head Walls	E	G	F	P	N/A UR	
Wing Walls	E	G	F	P	N/A UR	
Inlet	E	G	F	P	UR	
Outlet	E	G	F	P	UR	
Overall	E	G	F	P	UR	
Riprap	E	G	F	P	N/A UR	
Trash Rack	E	G	F	P	N/A UR	
Weirs/Backwater Structures	E	G	F	P	N/A UR	
Footing (N/A to woodbox/log culvert)	E	G	F	P	N/A UR	
LOG CULVERTS ONLY						
Stringer #	Stringer Rot Depth (mm)	Diameter (mm)	Stringer Species	Comments (a comment is mandatory if condition "Poor" is selected)		
1						
2						
3						
4						
5						
6						
7						
8						
9						
10						
11						
12						

~ 2700mm x 3900mm
pipe arch.



Routine Condition Culvert Inspection Form

GENERAL INFORMATION

*Site #: CK 2329

*Structure #:

LOG CULVERTS ONLY (continued)

Stringer #	Stringer Rot Depth (mm)	Diameter (mm)	Stringer Species	Comments (a comment is mandatory if condition "Poor" is selected)
13				
14				
15				
16				
17				
18				
19				
20				
21				

Comments

Stream CHANNEL

*Est. Present Water Level Depth 0.1 (m) *Est. Present Water Level Width 4.0 (m) *Est. High Water Level Clearance ±2.0 (m)

HAZARDS (circle yes or no for each item)

High Water? Yes No Scour? Yes No Ice? Yes No Debris? Yes No Aggradation? Yes No

Comments

REPAIRS:

☒ Recommended☐ Not required (H = High, M = Medium, L = Low)

Repair Item #	*Priority (circle)	*Estimate (\$)	*Repair Description
1	H M L		grade : control surface erosion
2	H M L		
3	H M L		

*Monitoring Status:

☐ Recommended☐ Not required

Monitor Item #	*Monitor Description
1	
2	

PHOTO LOG

Photo #	Description	Photo #	Description

INSPECTOR TO COMPLETE THIS SECTION

As-built Drawings Checked? Yes No	P Eng Inspection Required? Yes No	Inspector's Estimate of Full Log Haul Traffic Replacement Date (year): 2040 (PEng to review and evaluate inspector's estimate, and to update "Full Log Haul Traffic Replacement (year)" on structure details screen in CBR)
--------------------------------------	-----------------------------------	---

*Date of Inspection (yyyy/mm/dd) 2013/05/08	*Inspection Company Name MOF	*Inspector's Name (print) T. Miller	Inspector's Signature T. Miller
--	---------------------------------	--	------------------------------------

Inspector's Comments

PROFESSIONAL ENGINEER (PEng) TO COMPLETE THIS SECTION

Current Load Rating GVW (tonnes): (PEng to update structure details screen in CBR as necessary)		Date of Next Planned Inspection (yyyy/mm/dd)	
63 tonnes		2016/09/30	
Reviewer Company Name	Reviewed by - PEng's Name (print)	Reviewed by - PEng's Signature	Date Reviewed (yyyy/mm/dd)
MOF	T. Miller		2013/06/10

PEng Reviewer's Comments

Grade approaches - Present load rating of BCL 625 or 63 tonnes to continue.

* Denotes Mandatory Information for Corporate Bridge Register



