

CK-2021

CHEHALIS 10.6km

2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude	Longitude
49°19'28.09"	-121°59'10.8"
Road Name	CHEHALIS
User km	10.6
Current Load Rating (tonnes)	136
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Concrete Composite
Abutment Left	Concrete Cast in Place
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	19
Deck Width (m)	4.9

Updated Data

Latitude	Longitude		
49°19'28.32"	-121°59'10.91"		
HD Diff. (m)	7.0	Accuracy (m)	5
Chehalis			
10.4			
136			
Permanent Bridge			
N			
Steel I-beam			
Concrete Composite			
Concrete Cast in Place			
Steel Pipe and Precast Pad			
1			
21.6			
4.9			

Inspection

Date of Inspection 2014-09-09 9:35:03 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

P.Eng Comments

Replace missing delineator. Present load rating of L150 or 136 tonnes to continue.



T.W. Miller
Dec 5/2014

CK-2021

CHEHALIS 10.6km

2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment Fair

tight HC both approaches

 Bridge Ahead Signs
 Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y minor

 Delineator Missing
 Left ☐ 0 ☒ 1 ☐ 2

 Delineator Missing
 Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating 136

Road Surface Fair

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete Fair

CIP left bank - some scour that should be monitored and on opposite side of stream flow

Caps or Sills Fair

steel plates and rubber pads right bank, concrete left - old CIP on both sides still being utilized as protection from scour

Piles or Posts Fair

Ballast Wall Fair

Wing Wall Fair

downstream right

Bracing Fair

Hardware N/A

Fill Fair

Riprap Fair

Bearings Fair

skewed left side

CK-2021

CHEHALIS 10.6km

2014 Inspection

CBR iPad Offline Ver 0.17

Corrosion Protection Fair

Deck

Running Surface Fair

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck Fair 7 panels, flared on downstream both approaches - skewed on left bank and on grade

Grout Pockets Fair

Deck Joints Fair

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2021

CHEHALIS 10.6km

2014 Inspection

CBR iPad Offline Ver 0.17

Steel/Concrete

Girders Fair

Diaphragms Fair 2 internal only, bolted

Bracing Fair 1 set of horizontal bracing on right side

Under Trussing N/A

Hardware N/A

Welded/grouted
shear connectors N/A**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Comment

CK-2021

CHEHALIS 10.6km

2014 Inspection

CBR iPad Offline Ver 0.17

Hazards

Estimated Present Water Level Depth (m)	0.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	9.5	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	2.5	Ice	☐		

Comments large boulders in stream - stream has high transport potential

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	replace missing delineator
2		
3		

Monitor Item

Monitor Description

Monitoring Frequency

1	scour under CIP abutment on left bank	Routine Inspection
2		
3		

Sketch
(Select Signature)

CK-2021

CHEHALIS 10.6km

2014 Inspection



Approach from Left Bank when facing downstream



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Approach from Right Bank when facing downstream

CK-2021

CHEHALIS 10.6km

2014 Inspection



Deck



superstructure



Left Bank Abutment when facing downstream



Upstream Profile

CK-2021

CHEHALIS 10.6km

2014 Inspection



downstream left bank bearing



upstream left bank bearing



Right Bank Abutment when facing downstream