

CK-2129

STS'AILES 12.5km

2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude	Longitude
49°24'12.3"	-121°50'44.2"
Road Name	STS'AILES
User km	12.5
Current Load Rating (tonnes)	54
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Box Beam
Deck Type	Other
Abutment Left	Concrete Cast in Place
Abutment Right	Concrete Cast in Place
Spans	1
Total Length (m)	17.8
Deck Width (m)	6

Updated Data

Latitude	Longitude
49°24'13.24"	-121°50'45.2"
HD Diff. (m)	35.5
Accuracy (m)	5
Sts'ailes	
12.0	
L60 or 54 tonnes	
Permanent Bridge	
N	
Others	
Concrete	
Concrete Cast in Place	
Concrete Cast in Place	
1	
17.4m	
4.3	

Inspection

Date of Inspection 2014-08-27 9:06:17 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

check design load rating - 54 tonnes vs 68 tonnes as posted!

P.Eng Comments

Replace missing delineator, brush approaches and replace damaged sections of guardrail risers and blocks. UPDATE LOAD RATING SIGN ASAP. Present load rating of L60 or 54 tonnes to continue.



CK-2129

STS'AILES 12.5km

2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y minor

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☐ 0 ☒ 1 ☐ 2

Fender Condition Good

Posted Load Rating 68 load rating shows 54 tonnes but posted at 68 tonnes!

Road Surface Fair

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete Good CIP both sides

Caps or Sills Fair rubber pads

Piles or Posts N/A

Ballast Wall Fair timbers

Wing Wall N/A

Bracing N/A

Hardware N/A

Fill Fair

Riprap Fair

Bearings Good

CK-2129

STS'AILES 12.5km

2014 Inspection

CBR iPad Offline Ver 0.17

Corrosion Protection N/A

Deck

Running Surface Fair lots of sediment on deck

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck Fair

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair replace damaged section

Hand Rails/Walkouts N/A

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2129

STS'AILES 12.5km

2014 Inspection

CBR iPad Offline Ver 0.17

Steel/Concrete

Girders Fair 4 concrete box beams - approx 900mm deep

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted shear connectors Fair grouted

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Comment
-----------------	---------	--------	---------------	----------------	---------

CK-2129

STS'AILES 12.5km

2014 Inspection

CBR iPad Offline Ver 0.17

Hazards

Estimated Present Water Level Depth (m) 0.4

High Water ☐Debris ☐

Estimated Present Water Level Width (m) 5.0

Aggradation ☐Scour ☐

Estimated High Water Level Clearance (m) 3.0

Ice ☐

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	replace damaged guardrail upstream left approach
2	Medium	replace missing delineator
3		

Monitor Item

Monitor Description

Monitoring Frequency

1

2

3

Sketch
(Select Signature)

CK-2129

STS'AILES 12.5km

2014 Inspection



Approach from Right Bank when facing downstream



Deck



Guard Rail



Approach from Left Bank when facing downstream

CK-2129

STS'AILES 12.5km

2014 Inspection



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream