

CK-2266

STAVE RIVER 16.8km

2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude Longitude
49°31'45" -122°16'36.8"

Road Name STAVE RIVER
User km 16.8
Current Load Rating (tonnes) 68
Structure Class Temporary Bridge
Portable N

Superstructure Log Stringers

Deck Type Gravel

Abutment Left Crib, Log or Untreated Timber

Abutment Right Crib, Log or Untreated Timber

Spans 1

Total Length (m) 8

Deck Width (m) 5

Updated Data

Latitude Longitude
49°31'50.88" -122°16'40.73"

HD Diff. (m) 198.3 Accuracy (m) 5

Stave River

30 tonnes

Temporary Bridge

N

Log Stringer

Gravel

Crib, Log or Untreated Timber

Crib, Log or Untreated Timber

1

7.5

5.0

Inspection

Date of Inspection 2014-11-17 11:23:44 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

structure has a second set of stringers overtop bottom set - cannot properly assess, structure appears in fair shape
stream does not appear to have past water in a number of years, possible replace with CSP

P.Eng Comments

This structure has 2 layers of stringers and only the bottom stringers can be properly assessed. The top layer of stringers that were added in 2012 was a temporary repair in order to facilitate works at the time. This structure has had further deterioration of the bottom layer of stringers, the crib logs, and the tiebacks. This, combined with no way of properly assessing the top layer of stringers has resulted in a down rated structure. Limit loading to 30 tonnes, please post. Replace entire structure prior to industrial activity.



CK-2266

STAVE RIVER 16.8km

2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment Good

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor none

Posted Load Rating not posted

Road Surface Good

Abutment

Log/Timber Cribs Fair 2x

Tie Backs Fair 3x

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing Fair lashing

Hardware Fair

Fill Fair

Riprap Poor none

Bearings Fair

CK-2266

STAVE RIVER 16.8km

2014 Inspection

CBR iPad Offline Ver 0.17

Corrosion Protection N/A

Deck

Running Surface N/A

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface Fair

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm) 300

CK-2266

STAVE RIVER 16.8km

2014 Inspection

CBR iPad Offline Ver 0.17

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam N/A

Needle Lashing/
Shimming N/A

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Comment
--------------------	---------	--------	------------------	-------------------	---------

1	Fd	Y	480	240	conk noted - rotten throughout
2	Fd	Y	510	100	
3	Fd	Y	730	30	
4	Fd	Y	630	30	
5	Fd	Y	500	30	
6	Fd	Y	520	40	
7	Fd	Y	560	30	
8	Fd	Y	730	60	small conk noted
9	Fd	Y	630	30	
10	Fd	Y	600	50	
11	Fd	Y	560	100	conk noted

CK-2266

STAVE RIVER 16.8km

2014 Inspection

CBR iPad Offline Ver 0.17

Hazards

Estimated Present Water Level Depth (m) 0

High Water ☐Debris ☐

Estimated Present Water Level Width (m) 0

Aggradation ☐Scour ☐

Estimated High Water Level Clearance (m) 0

Ice ☐

Comments stream bed under structure 1.0 meter higher then upstream or downstream - stream will backup before passing through structure

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	post bridge ahead signs
2	High	post load rating signs
3	Medium	place log fenders

Monitor Item

Monitor Description

Monitoring Frequency

1

2

3

Sketch
(Select Signature)

CK-2266

STAVE RIVER 16.8km

2014 Inspection



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream