

CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection

CBR iPad Offline Ver 0.17

CBR Data

Latitude	Longitude
49°17'41.79"	-122°13'23.7"
Road Name	MURDO SIXTEEN
User km	0.4
Current Load Rating (tonnes)	
Structure Class	Woodbox/Log Culvert
Portable	N
Superstructure	
Deck Type	
Abutment Left	
Abutment Right	
Spans	0
Total Length (m)	6
Deck Width (m)	

Updated Data

Latitude	Longitude
°0'0"	-122°13'23.7"
HD Diff. (m)	5487488.1
Accuracy (m)	
Murdo 16	
0.4	
L120 or 109 tonnes	
Temporary Bridge	
N	
Log Stringer	
Gravel	
Sill -Temporary Materials	
Sill -Temporary Materials	
1	
6.0	

Inspection

Date of Inspection 2014-10-09 1:14:28 PM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspection Comments

P.Eng Comments

Replace missing guide log on upstream left approach. Post bridge ahead signs. Monitor the fill on the outlet of this structure. The sill logs ends are already scoured and the remaining fill is over-steepened. If any more scour has taken place then what is pictured in this inspection the hauling should be stopped and a repair plan determined. Present load rating of L120 or 109 tonnes to continue.



CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection

CBR iPad Offline Ver 0.17

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

missing left upstream

Posted Load Rating

not posted

Road Surface Fair

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Fair

notched so outside stringers sit in notch

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware N/A

Fill Fair

poor on the outlet - requires monitoring

Riprap Fair

Bearings Fair

CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection

CBR iPad Offline Ver 0.17

Corrosion Protection N/A

Deck

Running Surface N/A

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface Fair

Curb Rail/Blocks/Posts Fair not fastened to stringers

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Fair

Gravel Depth (mm) 400

CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection

CBR iPad Offline Ver 0.17

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Comment
--------------------	---------	--------	------------------	-------------------	---------

1	Fd	Y	600		
2	Fd	Y	500		
3	Fd	Y	550		
4	Fd	Y	530		
5	Fd	Y	550		
6	Fd	Y	520		
7	Fd	Y	500		
8	Fd	Y	520		
9	Fd	Y	540		
10	Fd	Y	500		
11	Fd	Y	480		
12	Fd	Y	540		

CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection

CBR iPad Offline Ver 0.17

Hazards

Estimated Present Water Level Depth (m) 0.1

High Water ☐Debris ☐

Estimated Present Water Level Width (m) 0.5

Aggradation ☐Scour ☐

Estimated High Water Level Clearance (m) 0.3

Ice ☐

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	post bridge ahead signs
2	Medium	replace missing upstream left guide log
3		

Monitor Item

Monitor Description

Monitoring Frequency

1 outlet fill erosion and abutment (log sill) scour

Annually and while active

2

3

Sketch
(Select Signature)

CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection



Approach from Right Bank when facing downstream



Approach from Left Bank when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream

CK-2505

MURDO SIXTEEN 0.4km

2014 Inspection



right downstream abutment scour



left downstream scour