

CK-2128

STS'AILES 5.9km

2015 Inspection



CBR iPad Offline Ver 0.21

CBR Data

Latitude	Longitude
49°21'24.4"	-121°50'12.1"
Crossing Name	Not Known
FSR #	6314
Branch #	1
Road Name	STS'AILES
User km	5.9
Current Load Rating (tonnes)	68
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Box Beam
Deck Type	Other
Abutment Left	Concrete Cast in Place
Abutment Right	Concrete Cast in Place
Spans	1
Total Length (m)	12.2
Deck Width (m)	5

Updated Data

Latitude	Longitude
49°21'23.84"	-121°50'11.76"
HD Diff. (m)	18.6
Accuracy (m)	5

Inspection

Date of Inspection 2015-07-28 8:42:20 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Monitor left bank riprap. Present load rating of L75 or 68 tonnes to continue.



05/01/2015

P.Eng Seal

CK-2128

STS'AILES 5.9km

2015 Inspection



CBR iPad Offline Ver 0.21

Approach

Alignment Good

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating 68040

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Good integrated cap/wall combo

Piles or Posts Unrated buried

Ballast Wall Good

Wing Wall N/A

Bracing Unrated buried

Hardware Fair

Fill Fair

Riprap Fair scoured left bank but bedrock noted

Bearings Good

Corrosion Protection N/A

CK-2128

STS'AILES 5.9km

2015 Inspection

CBR iPad Offline Ver 0.21

**Deck**

Running Surface Fair

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware Unrated buried

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2128

STS'AILES 5.9km

2015 Inspection



CBR iPad Offline Ver 0.21

Steel/Concrete

Serial/ID Plate

Girders Good 4 slabs

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A na

Welded/grouted shear connectors Fair welded

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)		Needle Diameter (mm)				
Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment

CK-2128

STS'AILES 5.9km

2015 Inspection

CBR iPad Offline Ver 0.21



Hazards

Estimated Present Water Level Depth (m)	0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	3.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1 left bank riprap

Routine Inspection

2

3

Sketch
(Select Signature)

CK-2128

STS'AILES 5.9km

2015 Inspection



Approach from Right Bank when facing downstream



Approach from Left Bank when facing downstream



Deck



Right Bank Abutment when facing downstream

CK-2128

STS'AILES 5.9km

2015 Inspection



Left Bank Abutment when facing downstream



concrete on right bank