

CK-2452

NORRISH CREEK 7.1km

2015 Inspection



CBR iPad Offline Ver 0.21

CBR Data

Latitude	Longitude
49°13'58.8"	-122°8'9.9"
Crossing Name	Rose Creek
FSR #	10326
Branch #	1
Road Name	NORRISH CREEK
User km	7.1
Current Load Rating (tonnes)	150
Structure Class	Temporary Bridge
Portable	N
Superstructure	Steel Box Beam
Deck Type	Concrete
Abutment Left	Concrete Cast in Place
Abutment Right	Concrete Cast in Place
Spans	1
Total Length (m)	18.3
Deck Width (m)	4.8

Updated Data

Latitude	Longitude
49°13'58.53"	-122°8'9.24"
HD Diff. (m)	15.7
Accuracy (m)	5
Steel I-beam	
Concrete Composite	

Inspection

Date of Inspection 2015-07-29 9:31:39 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Monitor left bank abutment condition. Present load rating of L165 or 150 tonnes to continue.



05/01/2015

P.Eng Seal

CK-2452

NORRISH CREEK 7.1km

2015 Inspection



CBR iPad Offline Ver 0.21

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y minor

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 149700

Road Surface Good

Abutment

Log/Timber Cribs Fair left bank

Tie Backs Fair

Bin Wall N/A

Concrete Fair CIP on both ends, right has lock blocks on top of CIP

Caps or Sills Fair log sill on right bank on top of CIP and lock blocks

Piles or Posts N/A

Ballast Wall Fair

Wing Wall N/A

Bracing N/A

Hardware Good

Fill Fair

Riprap Fair

Bearings Fair

Corrosion Protection N/A

CK-2452

NORRISH CREEK 7.1km

2015 Inspection

CBR iPad Offline Ver 0.21

**Deck**

Running Surface Fair

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck Fair

Grout Pockets Unrated can't see

Deck Joints Good

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Good W beam and steel risers

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2452

NORRISH CREEK 7.1km

2015 Inspection



CBR iPad Offline Ver 0.21

Steel/Concrete

Serial/ID Plate

Girders Fair painted steel girders

Diaphragms Fair 2 bays, bolted

Bracing N/A

Under Trussing N/A

Hardware Fair

Welded/grouted
shear connectors N/A**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)		Needle Diameter (mm)				
Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment

CK-2452

NORRISH CREEK 7.1km

2015 Inspection



CBR iPad Offline Ver 0.21

Hazards

Estimated Present Water Level Depth (m)	0.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	8.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	4.0	Ice	☐		

Comments no noticeable movement in vertical crack on left CIP
check structural drawings for grout pockets

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)

CK-2452

NORRISH CREEK 7.1km

2015 Inspection



Approach from Right Bank when facing downstream



Approach from Left Bank when facing downstream



Deck



Right Bank Abutment when facing downstream

CK-2452

NORRISH CREEK 7.1km

2015 Inspection



Approach from Left Bank when facing downstream