

CK-2008

ANDERSON SEVEN 0.3km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

## CBR Data

|                              |                               |          |   |
|------------------------------|-------------------------------|----------|---|
| Latitude                     | Longitude                     |          |   |
| 49°43'45.3"                  | -121°21'56.3"                 |          |   |
| Crossing Name                | Not Known                     |          |   |
| FSR #                        | 8074                          | Branch # | 7 |
| Road Name                    | ANDERSON SEVEN                |          |   |
| User km                      | 0.3                           |          |   |
| Current Load Rating (tonnes) | 2                             |          |   |
| Structure Class              | Temporary Bridge              |          |   |
| Portable                     | Y                             |          |   |
| Superstructure               | Timber - untreated stringers  |          |   |
| Deck Type                    | Gravel                        |          |   |
| Abutment Left                | Crib, Log or Untreated Timber |          |   |
| Abutment Right               | Crib, Log or Untreated Timber |          |   |
| Spans                        | 1                             |          |   |
| Total Length (m)             | 9.1                           |          |   |
| Deck Width (m)               | 3.95                          |          |   |

## Updated Data

|                            |                |              |   |
|----------------------------|----------------|--------------|---|
| Latitude                   | Longitude      |              |   |
| 49°43'45.23"               | -121°21'57.31" |              |   |
| HD Diff. (m)               | 20.3           | Accuracy (m) | 5 |
| Unknown                    |                |              |   |
| Permanent Bridge           |                |              |   |
| N                          |                |              |   |
| Steel I-beam               |                |              |   |
| Concrete composite         |                |              |   |
| Steel Pipe and Precast Pad |                |              |   |
| Steel Pipe and Precast Pad |                |              |   |
| 9.56                       |                |              |   |
| 4.268                      |                |              |   |

## Inspection

Date of Inspection 2016-07-22 4:32:49 PM

Inspector Name Jamie Rupar Gilliatt

Inspection Company SNT Engineering

## Inspector Comments

Bridge has been replaced since previous inspection.

## P.Eng Comments

Post bridge ahead signs and grade approaches. Send Record Drawings, Structural Drawings and Crossing Assurance Statement for updated load rating.



17/01/2017

P.Eng Seal

CK-2008

ANDERSON SEVEN 0.3km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

## Approach

Alignment Fair

Vertical curve obscures view.

Bridge Ahead Signs  
Missing
☐ 0
 ☐ 1
 ☒ 2

Brushing Required N

Delineator Missing  
Left
☒ 0
 ☐ 1
 ☐ 2
Delineator Missing  
Right
☒ 0
 ☐ 1
 ☐ 2

Fender Condition Excellent

Posted Load Rating 91

Road Surface Poor

Road surface 65 mm below level of deck, with rutting, potholes and signs of ponding.

## Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts Excellent

Steel posts.

Ballast Wall Excellent

Precast concrete ballast wall welded to girder end.

Wing Wall N/A

Bracing Unrated

Not inspectable, buried in fill.

Hardware Excellent

Fill Good

Oversteepened at left abutment downstream corner.

Riprap Good

Round material, over steepened at left abutment downstream corner.

Bearings Excellent

Corrosion Protection Good

CK-2008

ANDERSON SEVEN 0.3km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

**Deck**

|                        |           |                                                                                                                      |
|------------------------|-----------|----------------------------------------------------------------------------------------------------------------------|
| Running Surface        | Good      | Road surface 65 mm below level of deck, with rutting, potholes and signs of ponding.                                 |
| Running Planks         | N/A       |                                                                                                                      |
| Sub Deck               | N/A       |                                                                                                                      |
| Ties                   | N/A       |                                                                                                                      |
| Nails                  | N/A       |                                                                                                                      |
| Deck to Girder Bolts   | N/A       |                                                                                                                      |
| Concrete Deck          | Good      | Precast concrete deck panels. Deck is 65 mm above both approaches. Spall in right abutment wheel track at deck edge. |
| Grout Pockets          | Unrated   | Cannot identify location of pockets due to debris on deck.                                                           |
| Deck Joints            | N/A       |                                                                                                                      |
| Steel Deck Plate       | N/A       |                                                                                                                      |
| Gravel Surface         | N/A       |                                                                                                                      |
| Curb Rail/Blocks/Posts | Excellent | HSS guardrail.                                                                                                       |
| Hand Rails/Walkouts    | N/A       |                                                                                                                      |
| Hardware               | Excellent |                                                                                                                      |
| Overall Deck Condition | Good      |                                                                                                                      |
| Gravel Depth (mm)      |           |                                                                                                                      |

CK-2008

ANDERSON SEVEN 0.3km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

**Steel/Concrete**

Serial/ID Plate L100. No bridge number tag provided.

Girders Excellent

Diaphragms Excellent

Bracing Excellent

Under Trussing N/A

Hardware N/A

Welded/grouted  
shear connectors N/A**Log**

Log Curbs N/A

Needle Beam N/A

Needle Lashing/  
Shimming N/A

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer  
Number

Species

Peeled

Diameter  
(mm)Rot Depth  
(mm)

Condition

Comment

CK-2008

ANDERSON SEVEN 0.3km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

### Hazards

|                                          |      |             |                          |        |                          |
|------------------------------------------|------|-------------|--------------------------|--------|--------------------------|
| Estimated Present Water Level Depth (m)  | 0.02 | High Water  | <input type="checkbox"/> | Debris | <input type="checkbox"/> |
| Estimated Present Water Level Width (m)  | 0.6  | Aggradation | <input type="checkbox"/> | Scour  | <input type="checkbox"/> |
| Estimated High Water Level Clearance (m) | 1.5  | Ice         | <input type="checkbox"/> |        |                          |

Comments    Small stream.

### Repairs and Monitoring

| Repair Item | Priority | Repair Description |
|-------------|----------|--------------------|
|-------------|----------|--------------------|

|   |        |                             |
|---|--------|-----------------------------|
| 1 | Medium | Install bridge ahead signs. |
|---|--------|-----------------------------|

|   |        |                     |
|---|--------|---------------------|
| 2 | Medium | Regrade approaches. |
|---|--------|---------------------|

|   |  |  |
|---|--|--|
| 3 |  |  |
|---|--|--|

| Item | Monitor Description | Frequency |
|------|---------------------|-----------|
|------|---------------------|-----------|

|   |  |  |
|---|--|--|
| 1 |  |  |
|---|--|--|

|   |  |  |
|---|--|--|
| 2 |  |  |
|---|--|--|

|   |  |  |
|---|--|--|
| 3 |  |  |
|---|--|--|

Sketch  
(Select Signature)



Right Approach Facing Away From Bridge



Load Posting



Right Approach Facing Bridge



Structure ID



Upstream Elevation



Left Approach Facing Away From Bridge



Deck



Left Approach Facing Bridge



Downstream Elevation



Looking Downstream



Looking Upstream



Right Bank Abutment

CK-2008

ANDERSON SEVEN 0.3km

2016 Inspection



Left Bank Abutment



Spall in Wheel Track at Right Abutment Deck Edge



Girder and Bracing Condition



Oversteeped Left Embankment