

CK-2077

AIRPLANE CREEK 0.1km

2016 Inspection

CBR iPad Offline Ver 0.23



CBR Data

Latitude	Longitude		
49°7'21.2"	-121°36'14.3"		
Crossing Name	Foley Creek		
FSR #	5127	Branch #	14
Road Name	AIRPLANE CREEK		
User km	0.1		
Current Load Rating (tonnes)	54		
Structure Class	Temporary Bridge		
Portable	N		
Superstructure	Concrete Slab Girders		
Deck Type	Concrete		
Abutment Left	Crib, Log or Untreated Timber		
Abutment Right	Crib, Log or Untreated Timber		
Spans	1		
Total Length (m)	21.6		
Deck Width (m)	4.3		

Updated Data

Latitude	Longitude		
49°7'19.95"	-121°36'14.01"		
HD Diff. (m)	39.1	Accuracy (m)	10

Inspection

Date of Inspection 2016-05-11 10:52:24 AM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Replace guardrail and risers; install delineators; post bridge ahead signs and brush approaches. Present load rating of L60 or 54 tonnes to continue.



13/01/2017

P.Eng Seal

CK-2077

AIRPLANE CREEK 0.1km

2016 Inspection



CBR iPad Offline Ver 0.23

Approach

Alignment Fair

 Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

 Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2

 Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Good

Posted Load Rating not posted

Road Surface Fair

Abutment

Log/Timber Cribs Fair 4x right bank, 2x left bank - visible

Tie Backs Fair 3x

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts N/A

Ballast Wall N/A

Wing Wall Fair

Bracing N/A

Hardware Fair

Fill Fair

Riprap Fair

Bearings Fair

Corrosion Protection N/A

CK-2077

AIRPLANE CREEK 0.1km

2016 Inspection



CBR iPad Offline Ver 0.23

Deck

Running Surface	Fair	
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	Fair	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Fair	fair to poor as risers have rot
Hand Rails/Walkouts	N/A	
Hardware	N/A	
Overall Deck Condition	Fair	
Gravel Depth (mm)		

CK-2077

AIRPLANE CREEK 0.1km

2016 Inspection



CBR iPad Offline Ver 0.23

Steel/Concrete

Serial/ID Plate

Girders Good appear good from underneath but asphalt overlay restricts inspection from above

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted shear connectors N/A asphalt overlay

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)			Needle Diameter (mm)			
Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment

CK-2077

AIRPLANE CREEK 0.1km

2016 Inspection

CBR iPad Offline Ver 0.23



Hazards

Estimated Present Water Level Depth (m)	1.0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	12.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	3.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1	Medium	replace all 4 delineators
---	--------	---------------------------

2	Medium	post bridge ahead signs
---	--------	-------------------------

3	Medium	brush approaches
---	--------	------------------

4	Medium	replace guardrail prior to industrial use
---	--------	---

Item	Monitor Description	Frequency
------	---------------------	-----------

1		
---	--	--

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Deck



Approach from Left Bank when facing downstream - paved approach



Left Bank Abutment when facing downstream



superstructure - 4 concrete slabs



Right Bank Abutment when facing downstream



Right Bank Abutment when facing downstream