

CK-2331

STAVE RIVER 5.1km

2016 Inspection

CBR iPad Offline Ver 0.23 SNT



CBR Data

Latitude	Longitude		
49°27'42.99"	-122°13'11"		
Crossing Name	Camp Creek		
FSR #	8013	Branch #	1
Road Name	STAVE RIVER		
User km	5.1		
Current Load Rating (tonnes)			
Structure Class	Permanent Bridge		
Portable	N		
Superstructure	Concrete Slab Girders		
Deck Type	Concrete		
Abutment Left	Concrete Lock Blocks		
Abutment Right	Concrete Lock Blocks		
Spans	1		
Total Length (m)	12.1		
Deck Width (m)	5.63		

Updated Data

Latitude	Longitude		
49°27'42.49"	-122°13'11.01"		
HD Diff. (m)	15.6	Accuracy (m)	5
4.3			
L75 or 68 tonnes			

Inspection

Date of Inspection 2016-07-29 7:40:14 AM

Inspector Name Jamie Rupar Gilliatt

Inspection Company SNT Engineering

Inspector Comments

Concrete slab girder bridge with lock block abutments has replaced log stringer structure. Slab girders are recycled with some minor wear and damage. Bridge appears too short for crossing, with signs of water levels reaching near top of lock blocks. Bridge ahead signs to be installed and grading of the approaches required. Updated user km 4.3 based road km markings.

P.Eng Comments

Install bridge ahead signs; replace missing delineator and grade approaches. Present load rating of L75 or 68 tonnes to continue.



06/03/2017

P.Eng Seal

CK-2331

STAVE RIVER 5.1km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Approach

Alignment Fair

Horizontal and vertical curve.

Bridge Ahead Signs
Missing
☐ 0
 ☐ 1
 ☒ 2

Brushing Required N

Delineator Missing
Left
☒ 0
 ☐ 1
 ☐ 2
Delineator Missing
Right
☐ 0
 ☒ 1
 ☐ 2

Downstream delineator damaged.

Fender Condition Fair

Old guide logs.

Posted Load Rating

No load posting sign.

Road Surface Fair

Fair to poor. Potholes in approach and adjacent to deck end.

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete Good

Lock block abutments.

Caps or Sills Good

Treated timber sill.

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware Fair

Fill Good

Riprap Good

Large angular boulders at both abutments.

Bearings N/A

Corrosion Protection N/A

CK-2331

STAVE RIVER 5.1km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Deck

Running Surface	Fair	Fair to poor. Potholes in approach and adjacent to deck end.
-----------------	------	--

Running Planks	N/A
----------------	-----

Sub Deck	N/A
----------	-----

Ties	N/A
------	-----

Nails	N/A
-------	-----

Deck to Girder Bolts	N/A
----------------------	-----

Concrete Deck	Fair	Some minor tracked vehicle damage.
---------------	------	------------------------------------

Grout Pockets	N/A
---------------	-----

Deck Joints	N/A
-------------	-----

Steel Deck Plate	N/A
------------------	-----

Gravel Surface	N/A
----------------	-----

Curb Rail/Blocks/Posts	Good
------------------------	------

Hand Rails/Walkouts	N/A
---------------------	-----

Hardware	N/A
----------	-----

Overall Deck Condition	Fair
------------------------	------

Gravel Depth (mm)	
-------------------	--

CK-2331

STAVE RIVER 5.1km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Steel/Concrete

Serial/ID Plate No ID Tag.

Girders Fair

Recycled slab girders. Minor damage at ends, some spalling on edges, staining, moss growth.

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted
shear connectors Fair

Slight misalignment of welded shear connector. Gap between slabs has been grouted.

Log

Log Curbs N/A

Needle Beam N/A

Needle Lashing/
Shimming N/A

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2331

STAVE RIVER 5.1km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	☐	Debris	☒
Estimated Present Water Level Width (m)	1	Aggradation	☒	Scour	☐
Estimated High Water Level Clearance (m)	0	Ice	☐		

Comments Bridge appears undersized for crossing. 1.4 m high opening with signs of water levels reaching near top of lock blocks. Large woody debris and dead fall upstream. Gravel bars upstream and starting to form under bridge.

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	Medium	Install bridge ahead signs and delineator at right approach downstream corner. Grade approaches. Remove debris from deck.

2

3

Item	Monitor Description	Frequency
1		

2

3

Sketch
(Select Signature)



Right Approach Facing Bridge



Deck



Right Approach Facing Away From Bridge



Guard Rail



Left Approach Facing Away From Bridge



Looking Upstream



Left Approach Facing Bridge



Looking Downstream



Minor Damage to End of Slab at Approach



Upstream Elevation



Minor Misalignment of Shear Connector



Downstream Elevation



Left Bank Abutment



Woody Debris Deposits from High Water



Right Bank Abutment



Slab Girders