

CK-2490

CHILLIWACK SOUTH 1.4km

2016 Inspection



CBR iPad Offline Ver 0.23

CBR Data

Latitude	Longitude
49°5'41.49"	-121°34'7.7"
Crossing Name	Back Channel
FSR #	5127
Branch #	26
Road Name	CHILLIWACK SOUTH
User km	1.4
Current Load Rating (tonnes)	68
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Slab Girders
Deck Type	Concrete
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	7.4
Deck Width (m)	4.9

Updated Data

Latitude	Longitude
49°5'41.65"	-121°34'8.36"
HD Diff. (m)	14.1
Accuracy (m)	5
8.0	

Inspection

Date of Inspection 2016-07-27 12:37:31 PM

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Clean sediment off deck and post bridge ahead signs. The present load rating of L75 or 68 tonnes to continue.



23/01/2017

P.Eng Seal

CK-2490

CHILLIWACK SOUTH 1.4km

2016 Inspection



CBR iPad Offline Ver 0.23

Approach

Alignment Good

 Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

 Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

 Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating not posted

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Good integrated cap/wall

Piles or Posts Unrated buried

Ballast Wall Good integrated cap/wall

Wing Wall Good single row of lock blocks retaining fill

Bracing Unrated buried

Hardware Fair

Fill Good

Riprap Good

Bearings Good

Corrosion Protection N/A

CK-2490

CHILLIWACK SOUTH 1.4km

2016 Inspection

CBR iPad Offline Ver 0.23

**Deck**

Running Surface Good

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware N/A

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2490

CHILLIWACK SOUTH 1.4km

2016 Inspection



CBR iPad Offline Ver 0.23

Steel/Concrete

Serial/ID Plate

Girders Good 3 concrete slabs with welded shear keys

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted shear connectors Good

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)		Needle Diameter (mm)				
Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment

CK-2490

CHILLIWACK SOUTH 1.4km

2016 Inspection

CBR iPad Offline Ver 0.23



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	3.5	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.5	Ice	☐		

Comments 80% of the flow is going through 900mm CSP

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1	Medium	post bridge ahead signs
---	--------	-------------------------

2	Medium	clean sediment off deck
---	--------	-------------------------

3		
---	--	--

Item	Monitor Description	Frequency
------	---------------------	-----------

1		
---	--	--

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Deck



Upstream Profile



channel being diverted through 900mm CSP, taking 80% of the flow



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



sediment on deck against guardrail