

CK2477

NAHATLATCH 39.8km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

CBR Data

Latitude	Longitude
49°56'8.99"	-121°56'.31"
Crossing Name	Nahatlatch Creek
FSR #	6996 Branch # 1
Road Name	NAHATLATCH
User km	39.8
Current Load Rating (tonnes)	80
Structure Class	Temporary Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Timber - Treated
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	47.5
Deck Width (m)	4.9

Updated Data

Latitude	Longitude
49°56'9.69"	-121°56'.52"
HD Diff. (m)	21.8 Accuracy (m) 10

Inspection

Date of Inspection 2016-08-01 2:29:27 PM

Inspector Name Jamie Rupar Gilliatt

Inspection Company SNT Engineering

Inspector Comments

Bridge is in good condition. Bridge is currently load rated for 80 tonnes, but is incorrectly posted. Installation of correct load posting sign required.

P.Eng Comments

Monitor the bending and alignment of the ballast walls. Present load rating of L90 or 80 tonnes to continue. Update load rating sign.



17/02/2017

P.Eng Seal

CK2477

NAHATLATCH 39.8km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Approach

Alignment Good

 Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y Vegetation starting to obscure bridge.

 Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

 Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 68040 Incorrect based on load rating on file.

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts Fair Steel posts.

Ballast Wall Fair Pressure treated. Planks reinforced between girders at both abutments. Typically slightly misaligned, R/B D/S bending due to fill.

Wing Wall N/A

Bracing Fair

Hardware Fair Deck hardware: slightly loose.

Fill Fair

Riprap Good

Bearings Good Thin rubber pads on top of posts.

Corrosion Protection Fair Painted substructure.

CK2477

NAHATLATCH 39.8km

2016 Inspection

CBR iPad Offline Ver 0.23 SNT

**Deck**

Running Surface	Good	
Running Planks	Good	
Sub Deck	Good	Pressure treated.
Ties	Good	Pressure treated.
Nails	Good	
Deck to Girder Bolts	Unrated	No access.
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Good	Weathering and checking of guardrail, some sections slightly loose.
Hand Rails/Walkouts	N/A	
Hardware	Fair	Ballast wall bolts.
Overall Deck Condition	Good	
Gravel Depth (mm)		

CK2477

NAHATLATCH 39.8km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Steel/Concrete

Serial/ID Plate No ID Tag.

Girders Good

Girders cantilever over steel posts.

Diaphragms Good

Bracing Good

Under Trussing N/A

Hardware Good

Welded/grouted
shear connectors N/A**Log**

Log Curbs N/A

Needle Beam N/A

Needle Lashing/
Shimming N/A

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

CK2477

NAHATLATCH 39.8km

2016 Inspection



CBR iPad Offline Ver 0.23 SNT

Hazards

Estimated Present Water Level Depth (m)	3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	33	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	3	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Low	Install correct load posting sign.

2

3

Item	Monitor Description	Frequency
1	Monitor bending and alignment of abutment ballast walls.	Routine Inspection

2

3

Sketch
(Select Signature)

CK2477

NAHATLATCH 39.8km

2016 Inspection



Right Approach Facing Bridge



Deck



Right Approach Facing Away From Bridge



Guard Rail

CK2477

NAHATLATCH 39.8km

2016 Inspection



Looking Downstream



Left Approach Facing Away From Bridge



Looking Upstream



Left Approach Facing Bridge

CK2477

NAHATLATCH 39.8km

2016 Inspection



Downstream Elevation



Girders



Right Bank Abutment



Left Bank Abutment

CK2477

NAHATLATCH 39.8km

2016 Inspection



Bearing



Left Bank Abutment



Upstream Elevation



Right Bank Abutment

CK2477

NAHATLATCH 39.8km

2016 Inspection



Right Bank Downstream Ballast Wall