

CK-2021

CHEHALIS 10.6km

2017 Inspection



CBR iPad Offline Ver 0.26

CBR Data

Latitude	Longitude
49°19'28.3"	-121°59'10.8"
Crossing Name	Boulder Creek
FSR #	8241
Branch #	1
Road Name	CHEHALIS
User km	10.6
Current Load Rating (tonnes)	136
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Concrete Composite
Abutment Left	Concrete Cast in Place
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	21.6
Deck Width (m)	4.9

Updated Data

Latitude	Longitude
49°19'28.42"	-121°59'12.8"
HD Diff. (m)	40.5
Accuracy (m)	5
10.4	

Inspection

Date of Inspection 2017-06-21 8:56:03 AM

Recommended Next Inspection Year 2018

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Replace the upstream right approach fender log and missing delineator. Monitor the vertical crack noted at the left bank abutment, under the upstream girder and the riprap scour noted at the right bank abutment. Present load rating of L150 or 136 tonnes to continue.



05/09/2017

P.Eng Seal

CK-2021

CHEHALIS 10.6km

2017 Inspection



CBR iPad Offline Ver 0.26

Approach

Alignment Fair

HC both approaches

 Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

 Delineator Missing
Left ☐ 0 ☒ 1 ☐ 2

 Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Logs and rocks - upstream right bank fender log has been pushed off the road

Posted Load Rating 136090

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete Fair

Old CIP on left bank has vertical crack extending top to bottom

Caps or Sills Fair

Piles or Posts Fair

Only at right bank

Ballast Wall Good

Wing Wall Good

Downstream right bank

Bracing Fair

Hardware Fair

Fill Fair

Riprap Fair

Not well graded and tied together at right bank, scour noted here aswell

Bearings Fair

Corrosion Protection Fair

CK-2021

CHEHALIS 10.6km

2017 Inspection

CBR iPad Offline Ver 0.26

**Deck**Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Fair** Some wear noted on wheel pathGrout Pockets **Good**Deck Joints **Fair**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Fair**

Hand Rails/Walkouts

Hardware

Overall Deck Condition **Fair**

Gravel Depth (mm)

CK-2021

CHEHALIS 10.6km

2017 Inspection



CBR iPad Offline Ver 0.26

Steel/Concrete

Serial/ID Plate

Girders Fair

Light corrosion

Diaphragms Fair

2 internal, none at bearing locations

Bracing Fair

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2021

CHEHALIS 10.6km

2017 Inspection

CBR iPad Offline Ver 0.26



Hazards

Estimated Present Water Level Depth (m)	0.7	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	10.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	3.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Low	Replace 1 left hand delineator at left approach
2	Medium	Replace missing fender at upstream right approach
3		

Item	Monitor Description	Frequency
1	Crack in left bank CIP	Anually
2	Scour on right bank abutment	Anually
3		

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Recent damage to rail but still functional



Deck



Looking upstream from deck



Looking downstream from deck



Left Bank Abutment when facing downstream



Approach from Right Bank when facing downstream



Missing fender at upstream right approach



Right Bank Abutment when facing downstream



Hole in bottom of CIP, right under girder (upstream left bank)



Superstructure



Vertical crack in CIP, under upstream girder left bank