

CK-2226

PITT-BOISE 0.3km

2017 Inspection

CBR iPad Offline Ver



CBR Data

Latitude	Longitude
49°34'36.9"	-122°38'33.4"
Crossing Name	Pitt River
FSR #	8394
Branch #	2
Road Name	PITT-BOISE
User km	0.3
Current Load Rating (tonnes)	41
Structure Class	Permanent Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Timber - Untreated
Abutment Left	Pile -Permanent Materials
Abutment Right	Sill - Permanent Materials
Spans	4
Total Length (m)	91
Deck Width (m)	4.3

Updated Data

Latitude	Longitude
49°34'37.52"	-122°38'34.38"
HD Diff. (m)	27.3
Accuracy (m)	5

Inspection

Date of Inspection 2017-09-14 3:41:59 PM

Inspector Name Michael Foster

Inspector Comments

Good structure but should remove debris build up
Deck doesn't appear very old and is in good condition
Bridge has active log hauling

Recommended Next Inspection Year 2019

Inspection Company Onsite Engineering Ltd

P.Eng Comments

Remove debris buildup at spans 1 and 2. L100 or 91 tonnes load rating.



24/01/2018

P.Eng Seal

CK-2226

PITT-BOISE 0.3km

2017 Inspection



CBR iPad Offline Ver

Approach

Alignment Good

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair Big old logs

Posted Load Rating

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete Good Piers 1 and 2 are concrete

Caps or Sills N/A

Piles or Posts Good Ends and pier 3 are steel

Ballast Wall Good

Wing Wall N/A

Bracing Good

Hardware Good

Fill Good

Riprap Good

Bearings Good

Corrosion Protection N/A

CK-2226

PITT-BOISE 0.3km

2017 Inspection

CBR iPad Offline Ver



Deck

Running Surface Good

Running Planks Good

Sub Deck Good Treated

Ties Good Treated

Nails Good

Deck to Girder Bolts Good

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts N/A

Hardware Good

Overall Deck Condition Good

Gravel Depth (mm)

CK-2226

PITT-BOISE 0.3km

2017 Inspection



CBR iPad Offline Ver

Steel/Concrete

Serial/ID Plate

Girders Good 4 span structure

Diaphragms Good

Bracing Good

Under Trussing N/A

Hardware Good

Welded/grouted
shear connectors N/A

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2226

PITT-BOISE 0.3km

2017 Inspection

CBR iPad Offline Ver



Hazards

Estimated Present Water Level Depth (m)	2.5	High Water	☐	Debris	☒
Estimated Present Water Level Width (m)	25	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.5	Ice	☐		

Comments Spans 1 and 2 are blocked with debris and push stream to right side

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	Remove debris built up at spans 1 and 2
2		
3		

Item	Monitor Description	Frequency
1		
2		
3		

Sketch
(Select Signature)



Downstream Profile



Right approach viewed from bridge



Approach from Left Bank when facing downstream



Left approach viewed from bridge



Downstream from Crossing



Approach from Right Bank when facing downstream



Upstream from Crossing



Right Bank Abutment when facing downstream



Pier 3



Debris buildup



Pier 2



Pier 2

CK-2226

PITT-BOISE 0.3km

2017 Inspection 



Left Bank Abutment when facing downstream



Pier 1