

CK-2291

UZTLIUS CREEK 17.7km

2017 Inspection

CBR iPad Offline Ver 0.26



CBR Data

Latitude	Longitude
49°47'38.1"	-121°20'38.4"
Crossing Name	not known
FSR #	7972 Branch # 1
Road Name	UZTLIUS CREEK
User km	17.7
Current Load Rating (tonnes)	68
Structure Class	Permanent Bridge
Portable	N
Superstructure	Compo Girders
Deck Type	Concrete
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	13.4
Deck Width (m)	4.9

Updated Data

Latitude	Longitude
49°47'38.28"	-121°20'38.94"
HD Diff. (m)	12.2 Accuracy (m) 5
0.7	
Others	

Inspection

Date of Inspection 2017-08-23 10:43:17 AM

Recommended Next Inspection Year 2020

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Replace guardrail, risers and blocks. Brush and grade approaches, post bridge ahead signs, and clean sediment off deck. Present load rating of L75 or 68 tonnes to continue.



26/01/2018

P.Eng Seal

CK-2291

UZTLIUS CREEK 17.7km

2017 Inspection



CBR iPad Offline Ver 0.26

Approach

Alignment Fair

HC both approaches

 Bridge Ahead Signs
 Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

 Delineator Missing
 Left ☒ 0 ☐ 1 ☐ 2

 Delineator Missing
 Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete Good

Caps or Sills Good Cap/wall combo

Piles or Posts Unrated Buried

Ballast Wall Good

Wing Wall

Bracing Unrated Buried

Hardware

Fill Good

Riprap Fair

Bearings Good

Corrosion Protection

CK-2291

UZTLIUS CREEK 17.7km

2017 Inspection

CBR iPad Offline Ver 0.26

**Deck**

Running Surface Fair

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Poor Rotting and loose

Hand Rails/Walkouts

Hardware Poor loose rail bolts

Overall Deck Condition Poor Due to rail condition

Gravel Depth (mm)

CK-2291

UZTLIUS CREEK 17.7km

2017 Inspection



CBR iPad Offline Ver 0.26

Steel/Concrete

Serial/ID Plate

Girders **Good** 2 inverted C channels

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2291

UZTLIUS CREEK 17.7km

2017 Inspection

CBR iPad Offline Ver 0.26



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	2.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.5	Ice	☐		

Comments

Repairs and Monitoring

Repair		Repair Description
Item	Priority	
1	Medium	Replace guardrail, risers and blocks
2	Medium	Brush and grade approaches
3	Low	Clean sediment off deck and post bridge ahead signs

Item	Monitor Description	Frequency
1		
2		
3		

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Looking upstream from deck



Deck



Looking downstream from deck



Riser and block condition - typical



Potholes left approach



Approach from Left Bank when facing downstream



Right Bank Abutment when facing downstream



Upstream Profile



Left Bank Abutment when facing downstream



Bee hive