

CK-2296

UZTLIUS CREEK 24.5km

2017 Inspection



CBR iPad Offline Ver 0.26

## CBR Data

|                              |                            |
|------------------------------|----------------------------|
| Latitude                     | Longitude                  |
| 49°49'58.4"                  | -121°17'25.1"              |
| Crossing Name                | Uztlius Creek              |
| FSR #                        | 7972                       |
| Branch #                     | 1                          |
| Road Name                    | UZTLIUS CREEK              |
| User km                      | 24.5                       |
| Current Load Rating (tonnes) | 68                         |
| Structure Class              | Permanent Bridge           |
| Portable                     | N                          |
| Superstructure               | Steel I-beam               |
| Deck Type                    | Concrete                   |
| Abutment Left                | Steel Pipe and Precast Pad |
| Abutment Right               | Steel Pipe and Precast Pad |
| Spans                        | 1                          |
| Total Length (m)             | 21.4                       |
| Deck Width (m)               | 4.9                        |

## Updated Data

|              |                |
|--------------|----------------|
| Latitude     | Longitude      |
| 49°49'58.05" | -121°17'25.73" |
| HD Diff. (m) | 16.4           |
| Accuracy (m) | 5              |
| 7.1          |                |

## Inspection

Date of Inspection 2017-08-23 11:04:57 AM

Recommended Next Inspection Year 2020

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Replace guardrail, risers and blocks. Brush and grade approaches and post bridge ahead signs. Present load rating of L75 or 68 tonnes to continue.



26/01/2018

P.Eng Seal

CK-2296

UZTLIUS CREEK 24.5km

2017 Inspection



CBR iPad Offline Ver 0.26

## Approach

Alignment Fair

BC and HC left approach and HC right approach

Bridge Ahead Signs  
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing  
Left ☐ 0 ☐ 1 ☐ 2Delineator Missing  
Right ☐ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating not posted

Road Surface Fair

## Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts Good

Ballast Wall Fair Wearing at running surface

Wing Wall

Bracing Good Only on left bank

Hardware

Fill Good

Riprap Good Steep at left bank. 1.25:1

Bearings Good

Corrosion Protection Good

CK-2296

UZTLIUS CREEK 24.5km

2017 Inspection

CBR iPad Offline Ver 0.26

**Deck**Running Surface      **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck      **Good**Grout Pockets      **Good**Deck Joints      **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts      **Poor**      rot in risers and sideblocks

Hand Rails/Walkouts

Hardware      **Fair**Overall Deck Condition      **Poor**      due to riser and sideblock condition

Gravel Depth (mm)

CK-2296

UZTLIUS CREEK 24.5km

2017 Inspection



CBR iPad Offline Ver 0.26

**Steel/Concrete**

Serial/ID Plate

Girders Good

Diaphragms Good 5 bolted bays

Bracing Good

Under Trussing

Hardware Good

Welded/grouted  
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/  
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer  
Number

Species

Peeled

Diameter  
(mm)Rot Depth  
(mm)

Condition

Comment

CK-2296

UZTLIUS CREEK 24.5km

2017 Inspection

CBR iPad Offline Ver 0.26



## Hazards

|                                          |      |             |                          |        |                          |
|------------------------------------------|------|-------------|--------------------------|--------|--------------------------|
| Estimated Present Water Level Depth (m)  | 0.3  | High Water  | <input type="checkbox"/> | Debris | <input type="checkbox"/> |
| Estimated Present Water Level Width (m)  | 12.0 | Aggradation | <input type="checkbox"/> | Scour  | <input type="checkbox"/> |
| Estimated High Water Level Clearance (m) | 4.0  | Ice         | <input type="checkbox"/> |        |                          |

Comments

## Repairs and Monitoring

Repair

| Item | Priority | Repair Description                   |
|------|----------|--------------------------------------|
| 1    | Medium   | Replace guardrail, risers and blocks |
| 2    | Medium   | Brush and grade approaches           |
| 3    | Medium   | Post bridge ahead signs              |

| Item | Monitor Description | Frequency |
|------|---------------------|-----------|
| 1    |                     |           |
| 2    |                     |           |
| 3    |                     |           |

Sketch  
(Select Signature)



Approach from Left Bank when facing downstream



Deck



Approach from Left Bank when facing downstream



Looking upstream from deck



Looking downstream from deck



Structure ID



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream

CK-2296

UZTLIUS CREEK 24.5km

2017 Inspection



Right Bank Abutment when facing downstream