

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection

CBR iPad Offline Ver



## CBR Data

|                              |                           |
|------------------------------|---------------------------|
| Latitude                     | Longitude                 |
| 49°30'45.39"                 | -122°11'16.3"             |
| Crossing Name                | Unknown                   |
| FSR #                        | 8013                      |
| Branch #                     | 2                         |
| Road Name                    | WINSLOW CREEK             |
| User km                      | 5.4                       |
| Current Load Rating (tonnes) | 68                        |
| Structure Class              | Temporary Bridge          |
| Portable                     | N                         |
| Superstructure               | Steel Box Beam            |
| Deck Type                    | Steel                     |
| Abutment Left                | Sill -Temporary Materials |
| Abutment Right               | Sill -Temporary Materials |
| Spans                        | 1                         |
| Total Length (m)             | 18.3                      |
| Deck Width (m)               | 4.9                       |

## Updated Data

|              |                |
|--------------|----------------|
| Latitude     | Longitude      |
| 49°30'46.34" | -122°11'16.39" |
| HD Diff. (m) | 29.2           |
| Accuracy (m) | 5              |

## Inspection

Date of Inspection 2017-09-14 8:39:13 AM

Inspector Name Michael Foster

Inspector Comments

No concerns

Recommended Next Inspection Year 2019

Inspection Company Onsite Engineering Ltd

P.Eng Comments

Replace delineators. Present load rating of L75 or 68 tonnes to continue.



26/01/2018

P.Eng Seal

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection



CBR iPad Offline Ver

## Approach

Alignment Good

Bridge Ahead Signs  
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing  
Left ☐ 0 ☐ 1 ☒ 2 Doesn't have proper delineatorsDelineator Missing  
Right ☐ 0 ☐ 1 ☒ 2 Doesn't have proper delineators

Fender Condition Fair Old logs

Posted Load Rating 68040

Road Surface Good

## Abutment

Log/Timber Cribs Good Single cedar sill notched for bearing

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills N/A

Piles or Posts N/A

Ballast Wall Fair

Wing Wall N/A

Bracing N/A

Hardware Good

Fill Good

Riprap Good

Bearings Fair Able to see lag bolts at downstream left corner at back Of bearing plate.

Corrosion Protection N/A

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection

CBR iPad Offline Ver

**Deck**

Running Surface      Good

Running Planks      N/A

Sub Deck      N/A

Ties      N/A

Nails      N/A

Deck to Girder Bolts      N/A

Concrete Deck      N/A

Grout Pockets      N/A

Deck Joints      N/A

Steel Deck Plate      Good      Usual surface wear

Gravel Surface      N/A

Curb Rail/Blocks/Posts      Good      Steel HSS

Hand Rails/Walkouts      N/A

Hardware      N/A

Overall Deck Condition      Good

Gravel Depth (mm)

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection



CBR iPad Offline Ver

**Steel/Concrete**

Serial/ID Plate TCH-0302 W-2606 L75 westbridge

Girders Good

Diaphragms Good

Bracing Good

Under Trussing N/A

Hardware Good

Welded/grouted  
shear connectors N/A**Log**

Log Curbs

Needle Beam

Needle Lashing/  
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

| Stringer<br>Number | Species | Peeled | Diameter<br>(mm) | Rot Depth<br>(mm) | Condition | Comment |
|--------------------|---------|--------|------------------|-------------------|-----------|---------|
|--------------------|---------|--------|------------------|-------------------|-----------|---------|

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection

CBR iPad Offline Ver



## Hazards

|                                          |     |             |                          |        |                          |
|------------------------------------------|-----|-------------|--------------------------|--------|--------------------------|
| Estimated Present Water Level Depth (m)  | 0.2 | High Water  | <input type="checkbox"/> | Debris | <input type="checkbox"/> |
| Estimated Present Water Level Width (m)  | 5   | Aggradation | <input type="checkbox"/> | Scour  | <input type="checkbox"/> |
| Estimated High Water Level Clearance (m) | 1.4 | Ice         | <input type="checkbox"/> |        |                          |

Comments

## Repairs and Monitoring

| Repair Item | Priority | Repair Description      |
|-------------|----------|-------------------------|
| 1           | Medium   | Replace all delineators |

2

3

| Item | Monitor Description | Frequency |
|------|---------------------|-----------|
| 1    |                     |           |

2

3

Sketch  
(Select Signature)



Approach from Left Bank when facing downstream



Right approach viewed from bridge



Left approach viewed from bridge



Approach from Right Bank when facing downstream

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection



Upstream Profile



Left Bank Abutment when facing downstream



Structure Or Manufacturer ID



Right Bank Abutment when facing downstream

CK-2507

WINSLOW CREEK 5.4km

2017 Inspection



Downstream Profile