

CK-2529

STS'AILES 0km

2017 Inspection

CBR iPad Offline Ver 0.26



CBR Data

Latitude	Longitude
49°19'54.3"	-121°51'59.3"
Crossing Name	unknown
FSR #	6314
Branch #	1
Road Name	STS'AILES
User km	0
Current Load Rating (tonnes)	
Structure Class	Major Culvert
Culvert Type	Open Bottom
Culvert Material	Corrugated Steel
Opening Height (mm)	1200
Opening Width (mm)	2400
Inlet Cover (mm)	4000
Outlet Cover (mm)	4000
Culvert Gradient %	
Culvert Length (m)	

Updated Data

Latitude	Longitude
49°19'54.76"	-121°52'.8"
HD Diff. (m)	33.4
Accuracy (m)	10

Inspection

Date of Inspection 2017-06-20 1:43:20 PM

Inspector Name Tyson Miller

Recommended Next Inspection Year 2020

Inspection Company MFLNRO

Inspector Comments

2 high GRS Wall on top of culvert then +/-2m rock wall face
Check for asbuilt information

P.Eng Comments

Present load rating of BCL-625 or 63 tonnes load rating.



01/02/2018

P.Eng Seal

CK-2529

STS'AILES 0km

2017 Inspection



CBR iPad Offline Ver 0.26

Approach

Alignment Good

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition NA

Posted Load Rating Not posted

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware

Fill

Riprap

Bearings

Corrosion Protection

CK-2529

STS'AILES 0km

2017 Inspection

CBR iPad Offline Ver 0.26



Culvert

Baffles

Bolted Connections

Coating

Good

minor corrosion noted

Coupled Connections

Embedment Materials

Good

Fill

Good

Floor

Footing

Good

No settling apparent

Head Walls

Good

4 wire mesh forms high, 2 above culvert plus stacked rock

Inlet

Good

Outlet

Good

Overall

Good

Rip Rap

Good

Roof

Good

Sidewalls

Good

Trash Rack

Weirs/Backwater
Structures

Wing Walls

CK-2529

STS'AILES 0km

2017 Inspection



CBR iPad Offline Ver 0.26

Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	2.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Looking downstream from road



Looking upstream from road



Approach from Left Bank when facing downstream



Inlet, nicely vegetated and stable



Anchor/tieback end assembly - 5/8" galvanized thread bar, typical throughout



Minor corrosion on culvert noted



Stream substrate stable

CK-2529

STS'AILES 0km

2017 Inspection



Outlet - nicely vegetated and stable