

CK-2544

Uztlius 12.0km

2017 Inspection



CBR iPad Offline Ver 0.26

CBR Data

Latitude	Longitude
°0'0"	°0'0"
Crossing Name	Unknown
FSR #	Branch #
Road Name	Uztlius
User km	12.0
Current Load Rating (tonnes)	No
Structure Class	Permanent Bridge
Portable	Y
Superstructure	Steel I-beam
Deck Type	Timber – Treated
Abutment Left	Concrete Lock Blocks
Abutment Right	Concrete Lock Blocks
Spans	1
Total Length (m)	9.1
Deck Width (m)	4.3

Updated Data

Latitude	Longitude
49°51'12.83"	-121°14'47.86"
HD Diff. (m)	9933161.2
Accuracy (m)	5

Inspection

Date of Inspection 2017-08-23 12:10:17 PM

Recommended Next Inspection Year 2019

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Post bridge ahead signs. Present load rating of L100 or 91 tonnes to continue.



26/01/2018

P.Eng Seal

CK-2544

Uztlius 12.0km

2017 Inspection



CBR iPad Offline Ver 0.26

Approach

Alignment Good

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Good

Posted Load Rating Not posted

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete Good Lock blocks

Caps or Sills Good Treated timbers

Piles or Posts

Ballast Wall Good Treated timbers

Wing Wall

Bracing

Hardware Good

Fill Good

Riprap Good

Bearings Good

Corrosion Protection

CK-2544

Uztlius 12.0km

2017 Inspection

CBR iPad Offline Ver 0.26



Deck

Running Surface

Running Planks **Good**

Sub Deck **Good**

Ties **Good**

Nails **Good**

Deck to Girder Bolts **Good**

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

CK-2544

Uztlius 12.0km

2017 Inspection



CBR iPad Offline Ver 0.26

Steel/Concrete

Serial/ID Plate

Girders Fair

Diaphragms Fair 3 welded bays

Bracing Fair

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2544

Uztlius 12.0km

2017 Inspection

CBR iPad Offline Ver 0.26



Hazards

Estimated Present Water Level Depth (m)	0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1	Medium	Post bridge ahead signs
---	--------	-------------------------

2		
---	--	--

3		
---	--	--

Item	Monitor Description	Frequency
------	---------------------	-----------

1		
---	--	--

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Looking upstream from deck



Deck



Looking downstream from deck



Approach from Left Bank when facing downstream



Structure ID



Structure ID



Upstream Profile



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream