

CK-2003

AMERICAN 7.9km

2018 Inspection

CBR iPad Offline Ver 0.28



CBR Data

Latitude	Longitude		
49°25'6.3"	-121°31'25"		
Crossing Name	American Creek		
FSR #	8123	Branch #	1
Road Name	AMERICAN		
User km	7.9		
Current Load Rating (tonnes)	91		
Structure Class	Temporary Bridge		
Portable	N		
Superstructure	Steel I-beam		
Deck Type	Timber - Untreated - Panels		
Abutment Left	Sill -Temporary Materials		
Abutment Right	Sill -Temporary Materials		
Spans	1		
Total Length (m)	9.1		
Deck Width (m)	4.8		

Updated Data

Latitude	Longitude		
49°25'6.69"	-121°31'27.83"		
HD Diff. (m)	58.1	Accuracy (m)	5

Y

Inspection

Date of Inspection 2018-06-04 10:25:53 AM

Recommended Next Inspection Year 2019

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments Serial/ID Plate

I watched 2 loaded logging trucks cross the bridge and there wasn't any noticeable movement to the abutment or riprap. Continue to monitor the riprap condition, especially during operations.

P.Eng Comments

This bridge was originally installed in 2013 and assumed a 3 year lifespan. Due to the temporary nature of the install oversized riprap was used for the slope protection and was installed steeper (1H:1V) than typical. The riprap on the downstream right bank continues to erode putting the stability of the structure at risk. I recommend a temporary repair of the eroding riprap be completed at this time to ensure abutment stability and the riprap condition be monitored. The steel indicates L100 or 91 tonnes load rating which can continue at this time.



08/06/2018

P.Eng Seal

CK-2003

AMERICAN 7.9km

2018 Inspection



CBR iPad Offline Ver 0.28

Approach

Alignment Fair

HC both approaches

Bridge Ahead Signs
Missing
☒ 0
 ☐ 1
 ☐ 2

Brushing Required N

Delineator Missing
Left
☒ 0
 ☐ 1
 ☐ 2
Delineator Missing
Right
☒ 0
 ☐ 1
 ☐ 2

Fender Condition Good

Logs

Posted Load Rating

Not posted

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills Fair

Single logs sills at both banks

Piles or Posts

Ballast Wall Good

Untreated timbers - 100mm x 250mm not fastened to steel

Wing Wall

Bracing

Hardware Fair

Deck clips secure bearing locations

Fill Fair

Riprap Fair

Poor at downstream right bank as it's eroding, both banks riprap 1H:1V and not well graded or keyed - monitor site while in use especially following heavy rainfall events

Bearings Fair

Corrosion Protection

CK-2003

AMERICAN 7.9km

2018 Inspection

CBR iPad Offline Ver 0.28



Deck

Running Surface

Running Planks Fair

Sub Deck Fair

Ties Fair

Nails Fair

Deck to Girder Bolts Good Deck clips fasten deck to girders

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Fair Continuous riser - entire deck

Hand Rails/Walkouts

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm)

CK-2003

AMERICAN 7.9km

2018 Inspection

CBR iPad Offline Ver 0.28

**Steel/Concrete**

Girders Fair

Diaphragms Fair 3 welded bays

Bracing Fair

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2003

AMERICAN 7.9km

2018 Inspection

CBR iPad Offline Ver 0.28



Hazards

Estimated Present Water Level Depth (m)	0.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	3.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	1.5	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	Repair riprap scour

2

3

Item	Monitor Description	Frequency
1	Monitor eroding riprap while in use	Weekly

2

3

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Upstream from Crossing



Approach from Right Bank when facing downstream



Downstream from Crossing

CK-2003

AMERICAN 7.9km

2018 Inspection



Approach from Left Bank when facing downstream



Deck clips



Structure ID



Attached to upstream girder web



Right Bank Abutment when facing downstream



Upstream Profile



Eroding riprap right bank



Left Bank Abutment when facing downstream



Eroding riprap at downstream right bank



Eroding riprap at downstream right bank



Superstructure