

CK-2051

CHILLIWACK LAKE 8.1km

2018 Inspection



CBR iPad Offline Ver 0.28

## CBR Data

|                              |                            |
|------------------------------|----------------------------|
| Latitude                     | Longitude                  |
| 49°2'43.29"                  | -121°23'52.3"              |
| Crossing Name                | Unknown                    |
| FSR #                        | 5127 Branch # 1            |
| Road Name                    | CHILLIWACK LAKE            |
| User km                      | 8.1                        |
| Current Load Rating (tonnes) | 68                         |
| Structure Class              | Permanent Bridge           |
| Portable                     | N                          |
| Superstructure               | Steel I-beam               |
| Deck Type                    | Concrete Removable         |
| Abutment Left                | Steel Pipe and Precast Pad |
| Abutment Right               | Steel Pipe and Precast Pad |
| Spans                        | 1                          |
| Total Length (m)             | 17.7                       |
| Deck Width (m)               | 4.8                        |

## Updated Data

|                     |                      |
|---------------------|----------------------|
| Latitude            | Longitude            |
| 49°2'44.06"         | -121°23'52.58"       |
| HD Diff. (m)        | 24.3 Accuracy (m) 10 |
| CL-625 or 68 tonnes |                      |

## Inspection

Date of Inspection 2018-06-20 8:57:40 AM

Inspector Name Tyson Miller

Recommended Next Inspection Year 2021

Inspection Company MFLNRO

## Inspector Comments

The FSR is in poor condition with many potholes and long stretches without any surfacing material

## P.Eng Comments

Replace paraseal deck joint sealant. Grade and brush approaches. Replace missing delineator and post bridge ahead signs. Present load rating of CL-625 or 68 tonnes to continue.



19/12/2018

P.Eng Seal

CK-2051

CHILLIWACK LAKE 8.1km

2018 Inspection



CBR iPad Offline Ver 0.28

## Approach

Alignment Fair

HC and VC right approach, HC left approach

Bridge Ahead Signs  
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing  
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing  
Right ☐ 0 ☒ 1 ☐ 2

Fender Condition Good

Posted Load Rating

Not posted

Road Surface Fair

## Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts Good

Ballast Wall Good

Wing Wall

Bracing Good

Hardware

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Good

CK-2051

CHILLIWACK LAKE 8.1km

2018 Inspection

CBR iPad Offline Ver 0.28



## Deck

Running Surface      **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck      **Good**

Grout Pockets

Deck Joints      **Fair**      Paraseal coming off

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts      **Good**

Hand Rails/Walkouts

Hardware      **Good**

Overall Deck Condition      **Fair**

Gravel Depth (mm)

CK-2051

CHILLIWACK LAKE 8.1km

2018 Inspection

CBR iPad Offline Ver 0.28

**Steel/Concrete**

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Welded/grouted  
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/  
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer  
Number

Species

Peeled

Diameter  
(mm)Rot Depth  
(mm)

Condition

Comment

CK-2051

CHILLIWACK LAKE 8.1km

2018 Inspection

CBR iPad Offline Ver 0.28



## Hazards

|                                          |     |             |                          |        |                          |
|------------------------------------------|-----|-------------|--------------------------|--------|--------------------------|
| Estimated Present Water Level Depth (m)  | 0.5 | High Water  | <input type="checkbox"/> | Debris | <input type="checkbox"/> |
| Estimated Present Water Level Width (m)  | 9.0 | Aggradation | <input type="checkbox"/> | Scour  | <input type="checkbox"/> |
| Estimated High Water Level Clearance (m) | 1.5 | Ice         | <input type="checkbox"/> |        |                          |

Comments

## Repairs and Monitoring

| Repair |          | Repair Description                                     |
|--------|----------|--------------------------------------------------------|
| Item   | Priority |                                                        |
| 1      | Medium   | Brush and grade approaches                             |
| 2      | Medium   | Replace missing delineator and post bridge ahead signs |
| 3      | Medium   | Replace paraseal deck joint sealant                    |

| Item | Monitor Description | Frequency |
|------|---------------------|-----------|
| 1    |                     |           |
| 2    |                     |           |
| 3    |                     |           |

Sketch  
(Select Signature)



Approach from Right Bank when facing downstream



Deck



Approach from Right Bank when facing downstream



Paraseal wearing in locations



Upstream from Crossing




Approach from Left Bank when facing downstream



Downstream from Crossing



Upstream Profile



Structure ID



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Superstructure