

CK-2128

STS'AILES (WEST) 5.9km

2018 Inspection

CBR iPad Offline Ver 0.28



CBR Data

Latitude	Longitude		
49°21'23.79"	-121°50'11.7"		
Crossing Name	Not Known		
FSR #	6314	Branch #	1
Road Name	STS'AILES (WEST)		
User km	5.9		
Current Load Rating (tonnes)	68		
Structure Class	Permanent Bridge		
Portable	N		
Superstructure	Concrete Box Beam		
Deck Type	Other		
Abutment Left	Concrete Cast in Place		
Abutment Right	Concrete Cast in Place		
Spans	1		
Total Length (m)	12.2		
Deck Width (m)	5		

Updated Data

Latitude	Longitude		
49°21'24.89"	-121°50'12.27"		
HD Diff. (m)	35.5	Accuracy (m)	10
5.6			
L75 or 68 tonnes			
Steel Pipe and Precast Pad			
Steel Pipe and Precast Pad			

Inspection

Date of Inspection 2018-05-16 1:05:34 PM

Inspector Name Tyson Miller


Recommended Next Inspection Year 2021

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Repair/replace and realign the concrete no post barriers and clean sediment from deck. The current load rating of L75 or 68 tonnes to continue.



P.Eng Seal

CK-2128

STS'AILES (WEST) 5.9km

2018 Inspection



CBR iPad Offline Ver 0.28

Approach

Alignment Good

VC right approach

 Bridge Ahead Signs
Missing

☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing Left

☒ 0 ☐ 1 ☐ 2

Delineator Missing Right

☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Concrete no post barriers, right approach damage noted

Posted Load Rating 68040

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills Good

Concrete cap/wall combo

Piles or Posts Unrated

Buried but no indication of settlement

Ballast Wall Good

Wing Wall

Bracing

Hardware

Fill Fair

Sloughing on left bank

Riprap Fair

Some movement noted on left bank, BR right bank

Bearings Good

Corrosion Protection Unrated

Buried

CK-2128

STS'AILES (WEST) 5.9km

2018 Inspection

CBR iPad Offline Ver 0.28

**Deck**

Running Surface	Fair	Sediment accumulating on deck
-----------------	------	-------------------------------

Running Planks		
----------------	--	--

Sub Deck		
----------	--	--

Ties		
------	--	--

Nails		
-------	--	--

Deck to Girder Bolts		
----------------------	--	--

Concrete Deck		
---------------	--	--

Grout Pockets		
---------------	--	--

Deck Joints		
-------------	--	--

Steel Deck Plate		
------------------	--	--

Gravel Surface		
----------------	--	--

Curb Rail/Blocks/Posts	Fair	Treated risers and blocks
------------------------	------	---------------------------

Hand Rails/Walkouts		
---------------------	--	--

Hardware	Fair	
----------	------	--

Overall Deck Condition	Fair	
------------------------	------	--

Gravel Depth (mm)		
-------------------	--	--

CK-2128

STS'AILES (WEST) 5.9km

2018 Inspection

CBR iPad Offline Ver 0.28

**Steel/Concrete**

Girders Good 4 concrete slabs

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors Good Welded**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

CK-2128

STS'AILES (WEST) 5.9km

2018 Inspection

CBR iPad Offline Ver 0.28



Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	1.5	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	4.0	Ice	☐		

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	Medium	Repair and/or replace damaged concrete no post barriers and realign

2	Low	Clean sediment from deck
---	-----	--------------------------

3		
---	--	--

Item	Monitor Description	Frequency
1		

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Downstream right approach barrier damage



Load Rating Sign



Upstream right approach misalignment



Approach from Left Bank when facing downstream



Downstream from Crossing



Upstream from Crossing



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Superstructure