

CK-2234

RUBY 17km

2018 Inspection

CBR iPad Offline Ver 0.28



CBR Data

Latitude	Longitude		
49°25'20.1"	-121°39'35.1"		
Crossing Name	West Fork Ruby Creek		
FSR #	8125	Branch #	1
Road Name	RUBY		
User km	17		
Current Load Rating (tonnes)	54		
Structure Class	Permanent Bridge		
Portable	N		
Superstructure	Compo Girders		
Deck Type	Concrete		
Abutment Left	Steel Pipe and Precast Pad		
Abutment Right	Steel Pipe and Precast Pad		
Spans	1		
Total Length (m)	17.2		
Deck Width (m)	8		

Updated Data

Latitude	Longitude		
49°25'20.18"	-121°39'35.2"		
HD Diff. (m)	3.0	Accuracy (m)	5
L60 or 54 tonnes			

Inspection

Date of Inspection 2018-05-31 1:01:22 PM

Recommended Next Inspection Year 2021

Inspector Name Tyson Miller


Inspection Company MFLNRO

Inspector Comments

At the time of inspection the guardrails were being replaced and delineators were onsite. The crew was also instructed to repair the damaged concrete panel as identified in the last inspection

P.Eng Comments

Ensure the damage noted to the deck panel has been repaired. Place log fenders or concrete no post barriers at both approaches and post bridge ahead signs. Current load rating of L60 or 54 tonnes to continue. Because the design load rating is lower then the highway legal limit I recommend posting load rating signs.



P.Eng Seal

CK-2234

RUBY 17km

2018 Inspection



CBR iPad Offline Ver 0.28

Approach

Alignment Fair

HC both approaches

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor

Missing right bank fenders

Posted Load Rating

Not posted

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts Good

Ballast Wall Good

Wing Wall

Bracing Good

Hardware

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Good

CK-2234

RUBY 17km

2018 Inspection

CBR iPad Offline Ver 0.28



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets **Good**

Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Excellent** Being installed

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

CK-2234

RUBY 17km

2018 Inspection



CBR iPad Offline Ver 0.28

Steel/Concrete

Girders Good

3 compo girders

Diaphragms Good

1 welded bay between each set at center

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2234

RUBY 17km

2018 Inspection

CBR iPad Offline Ver 0.28



Hazards

Estimated Present Water Level Depth (m)	0.4	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	5.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.0	Ice	☐		

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	Medium	Repair damage to panel
2	Medium	Place fenders at right approach and post bridge ahead signs
3	High	Post load rating signs

Item	Monitor Description	Frequency
1		
2		
3		

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Upstream from Crossing



Deck



Downstream from Crossing



Approach from Left Bank when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Superstructure

CK-2234

RUBY 17km

2018 Inspection



Damage to downstream left bank panel 1