

CK-2506

STATLU 1800 0.2km

2018 Inspection

CBR iPad Offline Ver 0.28



CBR Data

Latitude	Longitude		
49°20'40.99"	-122°2'52.5"		
Crossing Name	Alf Creek		
FSR #	8241	Branch #	18
Road Name	STATLU 1800		
User km	0.2		
Current Load Rating (tonnes)	40		
Structure Class	Permanent Bridge		
Portable	N		
Superstructure	Steel I-beam		
Deck Type	Concrete Composite		
Abutment Left	Steel Pipe and Precast Pad		
Abutment Right	Steel Pipe and Precast Pad		
Spans	1		
Total Length (m)	15.3		
Deck Width (m)	4.9		

Updated Data

Latitude	Longitude		
49°20'40.7"	-122°2'52.99"		
HD Diff. (m)	13.6	Accuracy (m)	10
L75 or 68 tonnes			
Steel Box Beam			
Steel			
Sill -Temporary Materials			
Sill -Temporary Materials			
1			
18.3			
4.3			

Inspection

Date of Inspection 2018-04-17 9:52:26 AM

Recommended Next Inspection Year 2020

Inspector Name Tyson Miller

Inspection Company MFLNRO

Inspector Comments

The downstream right bank footing is now completely covered with riprap and obstructed from view. Review record drawings to ensure material under previously exposed footing pad was replaced and proper bearing. If this is the case then the original structure loading can be reinstated.

P.Eng Comments

The scour under the permanent footing was temporarily repaired during the installation of the temporary All Steel Portable and is no longer visible. Replace all 4 fender logs with appropriately sized ones (ie. 600mm diameter). Replace missing delineators and post bridge ahead signs. The load rating for the All Steel Portable is L75 or 68 tonnes.



P.Eng Seal

CK-2506

STATLU 1800 0.2km

2018 Inspection



CBR iPad Offline Ver 0.28

Approach

Alignment Poor

Heavy VC both approaches limits visibility

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2

Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Poor

Small logs at all 4 corners

Posted Load Rating 68030

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills Good

Single log sills

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware

Fill Fair

Riprap Good

Bearings Good

Corrosion Protection

CK-2506

STATLU 1800 0.2km

2018 Inspection

CBR iPad Offline Ver 0.28



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate **Good**

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware

Overall Deck Condition **Good**

Gravel Depth (mm)

CK-2506

STATLU 1800 0.2km

2018 Inspection

CBR iPad Offline Ver 0.28

**Steel/Concrete**

Girders Unrated Obstructed from view

Diaphragms Unrated Inside box beams

Bracing Unrated Inside box beams

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

CK-2506

STATLU 1800 0.2km

2018 Inspection

CBR iPad Offline Ver 0.28



Hazards

Estimated Present Water Level Depth (m)	0.8	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	8.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repairs

Repair

Item	Priority	
------	----------	--

- | | | |
|---|--------|--|
| 1 | Medium | Replace all 4 fender logs with appropriately sized ones and replace eroded approach fill downstream right approach |
| 2 | Medium | Replace all 4 missing delineators |
| 3 | Medium | Replace missing bridge ahead signs |

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



DS right approach losing surfacing material



Deck



Looking upstream from deck

CK-2506

STATLU 1800 0.2km

2018 Inspection



Looking DS from deck



Downstream Profile



Approach from Left Bank when facing downstream



Right Bank Abutment when facing downstream

CK-2506

STATLU 1800 0.2km

2018 Inspection



Upstream Profile



Left Bank Abutment when facing downstream