

CK-2533

DEWDNEY 6000 km

2018 Inspection

CBR iPad Offline Ver 0.28



CBR Data

Latitude	Longitude		
49°27'35.79"	-121°11'35.6"		
Crossing Name	Dewdney Creek		
FSR #	7995	Branch #	3
Road Name	DEWDNEY 6000		
User km			
Current Load Rating (tonnes)	91		
Structure Class	Temporary Bridge		
Portable	N		
Superstructure	Steel I-beam		
Deck Type	Concrete Removable		
Abutment Left	Steel Pipe and Precast Pad		
Abutment Right	Steel Pipe and Precast Pad		
Spans	1		
Total Length (m)	21.3		
Deck Width (m)	4.88		

Updated Data

Latitude	Longitude		
49°27'35.89"	-121°11'36.24"		
HD Diff. (m)	13.3	Accuracy (m)	5
0.03km			
L100 or 91 tonnes			

Inspection

Date of Inspection 2018-10-04 8:27:40 AM

Inspector Name Tyson Miller


Recommended Next Inspection Year 2021

Inspection Company MFLNRO

Inspector Comments

P.Eng Comments

Repair damage to panel 1 at downstream left approach consistent with the Concrete Repair Guide for Concrete Bridge Components (MFLNRO 2017) and post missing bridge ahead sign. Present load rating of L100 or 91 tonnes to continue.



09/01/2019

P.Eng Seal

CK-2533

DEWDNEY 6000 km

2018 Inspection



CBR iPad Offline Ver 0.28

Approach

Alignment Fair

HC right approach, VC left approach

Bridge Ahead Signs
Missing ☐ 0 ☒ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating

Not posted

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete

Caps or Sills

Piles or Posts Good

Ballast Wall Good

Wing Wall

Bracing Good

Hardware

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Good

CK-2533

DEWDNEY 6000 km

2018 Inspection

CBR iPad Offline Ver 0.28



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets **Good**

Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

CK-2533

DEWDNEY 6000 km

2018 Inspection

CBR iPad Offline Ver 0.28

**Steel/Concrete**

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2533

DEWDNEY 6000 km

2018 Inspection

CBR iPad Offline Ver 0.28



Hazards

Estimated Present Water Level Depth (m)	0.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	12.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	Low	Repair damage to deck panel 1 at downstream left approach

2	Low	Post bridge ahead sign at left approach
---	-----	---

3

Item	Monitor Description	Frequency
1		

2

3

Sketch
(Select Signature)



Approach from Right Bank when facing downstream



Upstream from Crossing



Deck



Downstream from Crossing

CK-2533

DEWDNEY 6000 km


2018 Inspection



Approach from Left Bank when facing downstream



Deck bolts



Structure ID



Damage under panel 1 at downstream left bank



Right Bank Abutment when facing downstream



Superstructure



Left Bank Abutment when facing downstream



Downstream Profile