

CK-2102

ROCKY POINT 0.2km

2019 Inspection

CBR iPad Offline Ver 0.31



## CBR Data

|                               |                            |          |   |
|-------------------------------|----------------------------|----------|---|
| Latitude                      | Longitude                  |          |   |
| 49°18'42.09"                  | -122°19'21.1"              |          |   |
| Crossing Name                 | Sayers Creek               |          |   |
| FSR #                         | 8648                       | Branch # | 2 |
| Road Name                     | ROCKY POINT                |          |   |
| User km                       | 0.2                        |          |   |
| Previous Load Rating (tonnes) | 54                         |          |   |
| Structure Class               | Permanent Bridge           |          |   |
| Portable                      | N                          |          |   |
| Superstructure                | Compo Girders              |          |   |
| Deck Type                     | Concrete Composite         |          |   |
| Abutment Left                 | Steel Pipe and Precast Pad |          |   |
| Abutment Right                | Steel Pipe and Precast Pad |          |   |
| Spans                         | 1                          |          |   |
| Total Length (m)              | 18.8                       |          |   |
| Deck Width (m)                | 6.1                        |          |   |

## Updated Data

|                  |                |              |    |
|------------------|----------------|--------------|----|
| Latitude         | Longitude      |              |    |
| 49°18'42.09"     | -122°19'20.55" |              |    |
| HD Diff. (m)     | 11.0           | Accuracy (m) | 10 |
| 0.4              |                |              |    |
| L60 or 54 tonnes |                |              |    |

## Inspection

Date of Inspection 2019-08-13 10:54:05 AM

Recommended Next Inspection Year 2022

Inspector Name Tyson Miller

Inspection Company FLNRORD

## Inspector Comments

Section loss not anticipated based on limited extent of corrosion on girders

## P.Eng Comments

Replace guardrail, risers and blocks. Realign the no post barriers and brush approaches. Post bridge ahead signs and replace missing delineators. Clean sediment from deck. Monitor the condition of the deck joints and grout pockets; and the steel girder corrosion in these areas. The current load rating of L60 or 54 tonnes to continue.



2020-02-12

P.Eng Seal

CK-2102

ROCKY POINT 0.2km

2019 Inspection



CBR iPad Offline Ver 0.31

## Approach

Alignment Fair

HC both approaches

Bridge Ahead Signs  
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing  
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing  
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Poor

No post barriers pushed off road at right approach

Posted Load Rating

Not posted

Road Surface Fair

## Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills

Piles or Posts Fair

Ballast Wall Good

Wing Wall

Bracing Good

Hardware

Fill Fair

Riprap Fair

Bearings Fair

Corrosion Protection Fair

CK-2102

ROCKY POINT 0.2km

2019 Inspection

CBR iPad Offline Ver 0.31

**Deck**

Running Surface

Fair

Sediment on deck

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Fair

Grout Pockets

Fair

Deck Joints

Fair

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts

Poor

Rotten risers and blocks

Hand Rails/Walkouts

Hardware

Fair

Overall Deck Condition

Poor

Due to rail condition

Gravel Depth (mm)

Pier Deck

CK-2102

ROCKY POINT 0.2km

2019 Inspection



CBR iPad Offline Ver 0.31

**Steel/Concrete**

Girders Fair

Composite girders with sections of corrosion at deck joint and grout pocket locations

Diaphragms Fair

Corrosion noted

Bracing

Under Trussing

Hardware

Welded/grouted  
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/  
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer  
Number

Species

Peeled

Diameter  
(mm)Rot Depth  
(mm)

Condition

Comment

CK-2102

ROCKY POINT 0.2km

2019 Inspection

CBR iPad Offline Ver 0.31



## Hazards

|                                          |     |             |                          |        |                          |
|------------------------------------------|-----|-------------|--------------------------|--------|--------------------------|
| Estimated Present Water Level Depth (m)  | 0.3 | High Water  | <input type="checkbox"/> | Debris | <input type="checkbox"/> |
| Estimated Present Water Level Width (m)  | 6.5 | Aggradation | <input type="checkbox"/> | Scour  | <input type="checkbox"/> |
| Estimated High Water Level Clearance (m) | 2.5 | Ice         | <input type="checkbox"/> |        |                          |

Comments

## Repairs and Monitoring

Repair

| Item | Priority | Repair Description                                            |
|------|----------|---------------------------------------------------------------|
| 1    | High     | Replace guardrail, risers and blocks; and replace delineators |
| 2    | Medium   | Clean sediment from deck and brush approaches                 |
| 3    | High     | Reset no post barriers                                        |

| Item | Monitor Description                                                                     | Frequency          |
|------|-----------------------------------------------------------------------------------------|--------------------|
| 1    | Deck joint and grout pocket condition and the steel girder corrosion in these locations | Routine Inspection |

2

3

Sketch  
(Select Signature)



Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Downstream from Crossing



Sediment on deck and damaged guardrail



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Slight bulging of bearing pads



Superstructure



Right Bank Abutment when facing downstream



Corrosion noted on center diaphragm



Corrosion of girders noted at deck panel joints



Slight top flange deformation noted downstream left bank