

CK-2169

LOST CREEK 14.6km

2019 Inspection



CBR iPad Offline Ver 0.31

CBR Data

Latitude	Longitude
49°22'51.7"	-122°13'22.7"
Crossing Name	Boulder Creek
FSR #	8466 Branch # 1
Road Name	LOST CREEK
User km	14.6
Previous Load Rating (tonnes)	54
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Slab Girders
Deck Type	Concrete
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	23.9
Deck Width (m)	4.6

Updated Data

Latitude	Longitude
49°22'51.42"	-122°13'22.31"
HD Diff. (m)	11.6 Accuracy (m) 5

L60 or 54 tonnes

Inspection

Date of Inspection 2019-04-26 12:04:05 PM

Recommended Next Inspection Year 2022

Inspector Name Tyson Miller

Inspection Company FLNRORD


Inspector Comments

Sounded slab 3 and no distortion noted

Appears as though slab was repaired (grouted noted at surface) a number of years ago

P.Eng Comments

The riprap condition continues to deteriorate, recommend repairing before it becomes a capacity issue. Add surfacing material to both approaches and grade. Post bridge ahead signs and brush. Continue to monitor the riprap scour and crack on the underside of the 3rd girder, especially while in use and in rainy weather for water ingress and further deterioration. The current load rating of L60 or 54 tonnes to continue.



P.Eng Seal

CK-2169

LOST CREEK 14.6km

2019 Inspection



CBR iPad Offline Ver 0.31

Approach

Alignment Good

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating Not posted

Road Surface Poor Large potholes

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills Good

Piles or Posts Good

Ballast Wall Unrated None

Wing Wall

Bracing Good

Hardware

Fill Fair

Riprap Poor Scoured both approaches

Bearings Good

Corrosion Protection Fair

CK-2169

LOST CREEK 14.6km

2019 Inspection

CBR iPad Offline Ver 0.31



Deck

Running Surface

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

CK-2169

LOST CREEK 14.6km

2019 Inspection



CBR iPad Offline Ver 0.31

Steel/Concrete

Girders Fair 4 concrete slabs

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors Good**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

CK-2169

LOST CREEK 14.6km

2019 Inspection

CBR iPad Offline Ver 0.31



Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	7.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Low	Post bridge ahead signs
2	Medium	Consider repairing riprap at both approaches
3	High	Add surfacing to approaches

Item	Monitor Description	Frequency
1	Riprap scour	Routine Inspection
2	repaired crack condition in 3rd girder	Routine Inspection
3		

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Approaches require surfacing



Deck



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Superstructure



Efflorescence on slab 3