



BC Ministry of Forests, Lands, and Natural Resource Operations

Log Stringer Bridge Inspection Report

Page: 1 of 3
 Date Printed: 2020/01/29
 User Id: IDIR\TYSMILLE
 Database: PROD
 Report Id: CBR001B

Structure #:	CK-2524	Site #:	CK-2524	Road Name:	BIG SILVER	Inspection Date:	2019/08/20
KM:	0.30	User km:	0.30	Crossing Name:	Big Silver River	Next Inspection Date:	2021/08/20
Project File ID #:	5748	Br.	30	Forest District:	Chilliwack Natural Resource District		
Deck Type:	Timber - Untreated			Running Surface:	Timber Planks		
Superstructure	Steel I-beam			Abutments (looking downstream)	Left Right	Steel Pipe and Precast Pad Crib, Log or Untreated Timber	
Total Length (metres):	50.3	# Spans:	2	Span Length(s) (metres):	40.6, 8.5		
UTM Zone:	10	UTM Easting:	584909	UTM Northing:	5495763		
Inspector Name:	Tyson Miller			Year Superstructure Installed:	2014		
Access:							

ABUTMENTS

Bearings	Good	
Bracing	Good	
Ballast Wall	Good	Treated timbers left bank, logs right bank
Corrosion Protection	Good	
Caps or Sills	Unrated	only for pier
Fill	Good	
Hardware	Good	
Log/Timber Cribs	Good	right bank only - 6 face logs, tight
Piles or Posts	Good	Pier and left bank only
Riprap	Good	
Tie-backs	Good	1 single tieback upstream right bank has sheared, no movement in face log
Wing Wall	Fair	Right bank only

APPROACHES

Alignment	Fair	HC and VC both approaches
Bridge Ahead Signs Missing	0	
Brushing Required	No	
Delineator Missing Left (approaching structure)	1	
Delineator Missing Right (approaching structure)	1	
Fender Condition	Poor	None at right approach

Corporate Bridge Register (CBR)

Disclaimer:
 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.



BC Ministry of Forests, Lands, and Natural Resource Operations

Log Stringer Bridge Inspection Report

Page: 2 of 3
Date Printed: 2020/01/29
User Id: IDIR\TYSMILLE
Database: PROD
Report Id: CBR001B

Structure #:	CK-2524	Site #:	CK-2524	Road Name:	BIG SILVER	Inspection Date:	2019/08/20
--------------	---------	---------	---------	------------	------------	------------------	------------

Posted Load Rating	91000	
Road Surface	Fair	

DECK

Span 1

Curb Rail/Blocks/Posts	Fair	
Deck to Girder Bolts	Good	
Hardware	Fair	
Nails	Fair	
Overall Deck Condition	Fair	
Running Planks	Fair	
Sub Deck	Good	
Ties	Good	

Span 2

Curb Rail/Blocks/Posts	Fair	
Deck to Girder Bolts	Good	
Hardware	Fair	
Nails	Fair	
Overall Deck Condition	Fair	
Running Planks	Fair	
Sub Deck	Good	
Ties	Good	

PIERS

Pier 1

Bearings	Good	
Bracing or Sheathing	Good	
Caps	Good	concrete cap, form to repair small damage still on cap
Overall	Good	
Piles or Posts	Good	4 round piles, outside ones angled
Riprap	Good	

SUPERSTRUCTURE

Span 1

Corporate Bridge Register (CBR)

Disclaimer:
1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.



BC Ministry of Forests, Lands, and Natural Resource Operations

Log Stringer Bridge Inspection Report

Page: 3 of 3
 Date Printed: 2020/01/29
 User Id: IDIR\TYSMILLE
 Database: PROD
 Report Id: CBR001B

Structure #:	CK-2524	Site #:	CK-2524	Road Name:	BIG SILVER	Inspection Date:	2019/08/20
Bracing	Good						
Diaphragms	Good	3 welded bays					
Girders	Good	jump span					
Span 2							
Bracing	Fair						
Diaphragms	Fair	8 bays					
Girders	Fair	main span girders reused from previous install and modified for jump span bearing					
CHANNEL	Estimated Present Water Level Depth:		2.0		Estimated Present Water Level Width:		25.0
	Estimated High Water Level Clearance:		4.0				
HAZARDS	High Water:	No	Scour:	No	Ice:	No	Debris: No Aggradation: No
	Comment:						
REPAIRS	#	Status	Priority	Estimate	Description		
	1	Required	Low	\$ 100.00	Replace all delineators		
	2	Required	Medium	\$2000.00	replace missing fender logs at right approach		
MONITORS	#	Description					
	1	Monitor tieback and face log condition at right bank					
GENERAL	Inspector's Comment:	Upstream right bank tieback broke near end - no apparent change/shift in the crib condition from previous years - continue to monitor. Broken tieback is located outside upstream girder bearing location.					
GENERAL	PEng's Comment:	Replace all 4 delineators and replace missing fender logs at the right approach. Continue to monitor the condition of the crib where the broken tieback is located. The current load rating of L100 or 91 tonnes to continue.					
GENERAL	Replacement Date for full log haul traffic (year):			2035		Replacement Date for light vehicle traffic (year): 2035	
	Current Inspection Load Rating:		91		Design Load GVW (tonnes):		Design Vehicle Config.: L100
	Professional Inspection Required?		No		Report Status: Reviewed By Tyson Miller on 2020/01/29 09:05:59		



Corporate Bridge Register (CBR)

- Disclaimer:
- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
 - 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.



Approach from Left Bank when facing downstream



Deck



Planks wearing at approaches



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Stream side of pier



Tieback end sheared off upstream right bank



Superstructure



Ties and subdeck condition from underneath



Structure ID



Main span to jump span bearing seat



Pier cap



Left Bank Abutment when facing downstream



Town side of pier