

CK-2003
CK-2003A

AMERICAN 7.9km

2020 Inspection

CBR iPad Offline Ver 0.33



CBR Data

Latitude 49°25'6.3" Longitude -121°31'25"

Crossing Name American Creek

FSR # 8123 Branch # 1

Road Name AMERICAN

User km 7.9

Previous Load Rating (tonnes) 91

Structure Class Permanent Bridge

Portable N

Superstructure Steel I-beam

Deck Type Concrete Composite

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 12.2

Deck Width (m) 4.9

Updated Data

Latitude °0'0" Longitude °0'0"

HD Diff. (m) 5501233.0 Accuracy (m)

L100 or 91 tonnes

Inspection

Date of Inspection 2020-05-28 10:04:29 AM

Inspector Name Tyson Miller

Recommended Next Inspection Year 2023

Inspection Company FLNRORD

Inspector Comments

P.Eng Comments

Remove material from the cut bank at the town approach. The current load rating of L100 or 91 tonnes to continue.



2020-11-19

P.Eng Seal

CK-2003
CK-2003A

AMERICAN 7.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Fair

Heavy HC right approach

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 90680

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills

Piles or Posts Excellent

Ballast Wall Excellent

Wing Wall

Bracing Excellent

Hardware

Fill Excellent

Riprap Excellent

Bearings Excellent

Corrosion Protection Excellent

CK-2003
CK-2003A

AMERICAN 7.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets **Good**

Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

CK-2003
CK-2003A

AMERICAN 7.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Steel/Concrete

Girders Excellent

Diaphragms Excellent

Bracing Excellent

Under Trussing

Hardware Excellent

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

CK-2003
CK-2003A

AMERICAN 7.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Hazards

Estimated Present Water Level Depth (m)	0.5	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	4.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item

Repair Description

1	Approach. Surface drainage maintenance (drains, catch basins, flumes, ditches). # of	Remove sloughing material from right approach
---	--	---

2

3

4

5

6

7

Item

Monitor Description

Frequency

1

2

3



Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Cut slope at right approach



Upstream Profile



Left Bank Abutment when facing downstream



Superstructure



Structure ID



Right Bank Abutment when facing downstream



Load Rating Sign