

CK-2493
CK-2493

RUBY 5200A 0.15km

2020 Inspection

CBR iPad Offline Ver 0.33



CBR Data

Latitude 49°22'21.39" Longitude -121°39'43.2"

Crossing Name Mahood Creek

FSR # 8125 Branch # 11

Road Name RUBY 5200A

User km 0.15

Previous Load Rating (tonnes) 68

Structure Class Temporary Bridge

Portable Y

Superstructure Steel Box Beam

Deck Type Steel

Abutment Left Concrete Lock Blocks

Abutment Right Concrete Lock Blocks

Spans 1

Total Length (m) 24.4

Deck Width (m) 4.88

Updated Data

Latitude 49°22'20.69" Longitude -121°39'42.97"

HD Diff. (m) 22.4 Accuracy (m) 10

L75 or 68 tonnes

Inspection

Date of Inspection 2020-08-26 11:54:59 AM

Inspector Name Tyson Miller

Recommended Next Inspection Year 2023

Inspection Company FLNRORD

Inspector Comments

P.Eng Comments

Brush approaches and monitor steel deck deformations. The current load rating of L75 or 68 tonnes to continue.



CK-2493
CK-2493

RUBY 5200A 0.15km

2020 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Fair

HC and VC both apprpaches

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 68

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Good 2x right bank, 1x left bank

Caps or Sills Good Treated timbers

Piles or Posts

Ballast Wall Good Old logs

Wing Wall Good Only downstream right bank

Bracing Good Geogrid between lock blocks on right bank

Hardware

Fill Good

Riprap Good Round but functioning well

Bearings Good

Corrosion Protection

CK-2493
CK-2493

RUBY 5200A 0.15km

2020 Inspection

CBR iPad Offline Ver 0.33



Deck

Running Surface Fair

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate Fair Minor deformations along wheel path and mainly all anti skid worn off

Gravel Surface

Curb Rail/Blocks/Posts Good

Hand Rails/Walkouts

Hardware

Overall Deck Condition Fair

Gravel Depth (mm)

Pier Deck

CK-2493
CK-2493

RUBY 5200A 0.15km

2020 Inspection

CBR iPad Offline Ver 0.33



Steel/Concrete

Girders Good Very minor corrosion throughout

Diaphragms Unrated Inside box beams

Bracing Unrated Inside box beams

Under Trussing

Hardware

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

CK-2493
CK-2493

RUBY 5200A 0.15km

2020 Inspection

CBR iPad Offline Ver 0.33



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	4.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	3.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
-------------	--------------------

1

2

3

4

5

6

7

Item

Monitor Description

Frequency

1

2

3



Approach from Left Bank when facing downstream



Approach from Left Bank when facing downstream



Upstream from Crossing



Downstream from Crossing



Minor deck deformation noted on wheel path



Approach from Right Bank when facing downstream



Approach from Right Bank when facing downstream



Load Rating Sign



Left Bank Abutment when facing downstream



Superstructure



Right Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Downstream Profile



Left Bank Abutment when facing downstream



Structure ID

CK-2493
CK-2493

RUBY 5200A 0.15km

2020 Inspection

CBR iPad Offline Ver 0.33



Upstream Profile