

CK-2504
CK-2504A

Maisal FSR km

2020 Inspection



CBR iPad Offline Ver 0.33

CBR Data

Latitude Longitude
°0'0" °0'0"

Crossing Name FSR # Branch #
Road Name Maisal FSR

User km

Previous Load Rating (tonnes) Unknown

Structure Class Temporary Bridge

Portable Y

Superstructure Steel Box Beam

Deck Type Steel

Abutment Left Sill -Temporary Materials

Abutment Right Sill -Temporary Materials

Spans 1

Total Length (m) 12.2

Deck Width (m) 4.9

Updated Data

Latitude Longitude
49°24'55.67" -121°58'6.91"

HD Diff. (m) 9998073.0 Accuracy (m) 5

5.3

L100 or 91 tonnes

Inspection

Date of Inspection 2020-08-25 9:48:58 AM

Inspector Name Tyson Miller

Recommended Next Inspection Year

2022

Inspection Company FLNRORD

Inspector Comments
Appears to be a temporary install, monitor riprap condition

P.Eng Comments

Monitor the riprap condition. L100 or 91 tonnes load rating.



P.Eng Seal

CK-2504
CK-2504A

Maisal FSR km

2020 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Fair HC both approaches

Bridge Ahead Signs Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Posted Load Rating Not posted

Road Surface Fair

Abutment

Log/Timber Crib

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills Good 10' x 12" timbers bolted together

Piles or Posts

Ballast Wall Fair Old logs

Wing Wall

Bracing

Hardware Good

Fill Good

Riprap Fair 1.25:1 slope and not keyed into stream channel

Bearings Good

Corrosion Protection



CK-2504
CK-2504A

Maisal FSR km

2020 Inspection

CBR iPad Offline Ver 0.33

Deck

Running Surface Good

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate Fair Wearing on wheel path

Gravel Surface

Curb Rail/Blocks/Posts Good

Hand Rails/Walkouts

Hardware

Overall Deck Condition Good

Gravel Depth (mm)

Pier Deck



CK-2504
CK-2504A

Maisal FSR km

2020 Inspection

CBR iPad Offline Ver 0.33

Steel//Concrete

Girders Good

Diaphragms Unrated not visible but assumed to be in good condition as no indications to assume otherwise

Bracing Unrated not visible but assumed to be in good condition as no indications to assume otherwise

Under Trussing

Hardware

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)		Needle Diameter (mm)	
Stringer Number	Species	Peeled	Rot Depth (mm)
	Diameter (mm)	Condition	Comment



CK-2504
CK-2504A

Maisal FSR km

2020 Inspection

CBR iPad Offline Ver 0.33

Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	4.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	3.0	Ice	☐		

Comments

riprap is 1.25:1 slope and not keyed into stream channel - monitor for scour over time

Repairs and Monitoring

Repair Item	Repair Description
-------------	--------------------

1

2

3

4

5

6

7

Item

1
riprap condition

Monitor Description

Frequency
Routine Inspection

2

3



Approach from Left Bank when facing downstream



Deck



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Structure ID



Left Bank Abutment when facing downstream



Superstructure



Upstream Profile



Upstream left bank riprap scour noted