

CK-2194
CK-2194

MASELPANIK 0.1km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°7'57.6" Longitude -121°15'3.25"

Site Status Active

Insp. Status Inspect

Crossing Name Klesilkwa Creek

FSR # 5674 Branch # 1

Road Name MASELPANIK

User km 0.1

Previous Load Rating (tonnes) 0

Structure Class Permanent Bridge

Portable N

Superstructure Compo Girders

Deck Type Concrete

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 15.6

Deck Width (m) 4.9

Updated Data

Latitude 49°7'57.8" Longitude -121°15'3.52"

HD Diff. (m) 8.3 Accuracy (m) 5

L75 or 68 tonnes

Inspection

Date of Inspection 2022-10-26 8:54:27 AM

Inspector Name Tyson Miller

Inspector Comments Serial/ID Plate

Recommended Next Inspection 2025

Inspection Company MoF

P.Eng Comments

Replace all 4 log fenders with new ones, minimum 6m length x 600mm diameter or with concrete no post barriers. Brush approaches. Replace missing delineator and post bridge ahead signs. L75 or 68 tonnes.



PERMIT TO
PRACTICE: 1003022

CK-2194
CK-2194

MASELPANIK 0.1km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment **Good**

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required **Y**

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☐ 0 ☒ 1 ☐ 2

Fender Condition **Poor** Missing 2 and other 2 rotten

Posted Load Rating **0** Not posted

Road Surface **Good**

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills **Good**

Piles or Posts **Unrated** Buried in fill

Ballast Wall **Good**

Wing Wall

Bracing **Unrated** Buried in fill

Hardware

Fill **Good**

Riprap **Good**

Bearings **Good**

Corrosion Protection **Unrated** Steel components buried in fill

CK-2194
CK-2194

MASELPANIK 0.1km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Fair**

Hand Rails/Walkouts

Hardware **Fair**

Overall Deck Condition **Fair**

Gravel Depth (mm)

Pier Deck

CK-2194
CK-2194

MASELPANIK 0.1km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders **Good**

Inverted C channel

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors **Good**

Welded

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

CK-2194
CK-2194

MASELPANIK 0.1km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	1.0	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	8.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance	2.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Approach fenders (install). # of units. Priority:Medium	Replace all 4 log fenders with new ones (6m length x 600mm diameter or with concrete no post barriers
2 Approach. Area/sight line brushing. m². Priority:Medium	Brush approaches
3 Structure. Delineator maintenance. . Priority:Low	Replace missing delineator
4 Approach. Bridge ahead signs. Priority:Low	Post bridge ahead signs.

5

6

7

Item	Monitor Description	Frequency
1		
2		
3		



Approach from Left Bank when facing downstream



Missing downstream left bank fender



Deck



Upstream from Crossing



Downstream from Crossing



Missing upstream right bank fender



Downstream right bank fender extremely rotten



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Superstructure



Right Bank Abutment when facing downstream