

CK-2539
CK-2539

HARRISON EAST 20km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°30'33"
Longitude -121°46'4"

Site Status Active

Insp. Status Inspect

Crossing Name unknown

FSR # 5748 Branch # 1

Road Name HARRISON EAST

User km 20

Previous Load
Rating (tonnes) 150

Structure Class Permanent Bridge

Portable N

Superstructure Concrete Slab Girders

Deck Type Concrete

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 10

Deck Width (m) 4.9

Updated Data

Latitude 49°30'33.11"
Longitude -121°46'4.27"

HD Diff. (m) 6.4 Accuracy (m) 6

Inspection

Date of Inspection 2022-08-30 9:46:30 AM

Inspector Name Cameron VandenBrink, EIT

Inspector Comments Serial/ID Plate

Recommended Next Inspection 2024


Inspection Company Chartwell Resource Group Ltd

P.Eng Comments

Load rated by: MoF Sasha Ward RPF, P.Eng Feb 15 2023

Load rating: 150 tonnes or L165

Next inspection: 2024



PERMIT TO
PRACTICE: 1003022

CK-2539
CK-2539

HARRISON EAST 20km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment Fair

HC curve, at base of Vc from town side

Bridge Ahead Signs
Missing

☒ 0 ☐ 1 ☐ 2

Brushing Required Y

Minor around structure.

Delineator Missing
Left

☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right

☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating

149700

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete

Caps or Sills Good

Cap with integrated wing walls

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware

Fill Good

Riprap Fair

Oversteepened but appears stable

Bearings Good

Corrosion Protection

CK-2539
CK-2539

HARRISON EAST 20km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good** Minor sediment on deck

Grout Pockets

Deck Joints **Good**

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

CK-2539
CK-2539

HARRISON EAST 20km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

CK-2539
CK-2539

HARRISON EAST 20km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	.2	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	1.75	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance	1.2	Ic	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Area/sight line brushing. m². Priority:Low	Upstream brushing around structure.

2

3

4

5

6

7

Item	Monitor Description	Frequency
1 Oversteepened riprap		Routine Inspection

2

3



Load Rating Sign



Approach from Left Bank when facing downstream



Upstream from Crossing




Downstream from Crossing



Approach from bridge deck of Left bank approach when facing downstream



Approach from bridge deck of Right bank approach when facing downstream



Approach from Right Bank when facing downstream



Deck



Downstream Profile




Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Upstream Profile



Structure ID