

CK-2552
CK-2552

PURCELL 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°45'9.6"
Longitude -122°6'5.9"

Site Status Active

Insp. Status Inspect

Crossing Name Unknown

FSR # 11024 Branch # 1

Road Name PURCELL

User km 7.2

Previous Load Rating (tonnes) 68

Structure Class Temporary Bridge

Portable N

Superstructure Log Stringers

Deck Type Gravel

Abutment Left Sill -Temporary Materials

Abutment Right Sill -Temporary Materials

Spans 1

Total Length (m) 9.5

Deck Width (m) 5.1

Updated Data

Latitude 49°45'11.13"
Longitude -122°6'7.06"

HD Diff. (m) 52.6 Accuracy (m) 7

3.6km

L75 or 68 tonnes

Inspection

Date of Inspection 2022-11-01 10:10:26 AM

Inspector Name Cameron VandenBrink, EIT

Recommended Next Inspection 2023
Year

Inspection Company Chartwell Resource Group Ltd

Inspector Comments Serial/ID Plate

Appears structure plugged, and released prior to failing. Rock in lashing of needle beam. Deposited Material remains upstream left and downstream right

P.Eng Comments

The needle beam is not tight to all stringers and ineffective. Limit loading to L75 or 68 tonnes and post load rating signs. In order to increase the load limit I recommend re-lashing a larger needle beam to all stringers and structural guard log, ensuring effective shims are installed between the needle beam and stringers. Contact the Coast Engineering Group for further clarification and requirements if this option is requested.

Brush approaches and post bridge ahead signs. There appears to be very little freeboard between the bottom of the needlebeam and stream channel elevation. Monitor the aggradation within the stream channel. Monitor riprap condition.



CK-2552
CK-2552

PURCELL 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment **Good**

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2 Left approach missing hardware

Brushing Required **Y**

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2 Downstream requires re attachment to end of curb log

Fender Condition **Good**

Posted Load Rating **Not posted**

Road Surface **Good** Surface is good beneath vegetation growing out of running surface

Abutment

Log/Timber Cribs

Tie Backs **Good** Mudsills

Bin Wall

Pier

Concrete

Caps or Sills **Good** Single sill logs, wit mud sills on both abutments

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware **Good**

Fill **Good**

Riprap **Fair** Oversteepened . Upstream left and downstream right riprap covered deposited material monitor downstream left riprap.

Bearings **Good**

Corrosion Protection

CK-2552
CK-2552

PURCELL 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface Poor Surface is good beneath vegetation growing out of running surface

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface Good Good condition beneath vegetation

Curb Rail/Blocks/Posts Good

Hand Rails/Walkouts

Hardware Good

Overall Deck Condition Good

Gravel Depth (mm) 500

Pier Deck

CK-2552
CK-2552

PURCELL 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors

Log

Log Curbs **Good** Lashed 2 locations

Needle Beam **Fair**

Needle Lashing/
Shimming **Fair** Needle beam not lashed to all stringers. Shims loose. Ineffective

Needle Beam to Crib (m) 4.2

Needle Diameter (mm) 450

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

1	Fd	Y	560	10	Good	All stringers in good condition. Drilled
2	Fd	Y	540	12	Good	
3	Fd	Y	510	10	Good	
4	Fd	Y	520		Good	
5	Fd	Y	500		Good	
6	Fd	Y	510	5	Good	
7	Fd	Y	560		Good	
8	Fd	Y	510		Good	
9	Fd	Y	510		Good	
10	Fd	Y	510	10	Good	
11	Fd	Y	510		Good	
12	Fd	Y	490		Good	
13	Fd	Y	490	10	Good	

CK-2552
CK-2552

PURCELL 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m) .1

High Water ☐

Debris ☐

Estimated Present Water Level Width (m) 5

Aggradation ☒

Scour ☐

Estimated High Water Level Clearance .1

Ic ☐

Comments Needle beam loose and can be moved by hand.

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Bridge Ahead Signs. # of signs. Priority:Low	Install hardware and post load rating
2 Approach. Brush. Priority: Medium	Brush approaches
3	
4	
5	
6	
7	

Item	Monitor Description	Frequency
1	Aggradation of channel up and downstream,	Routine Inspection
2	Oversteepened riprap condition	Routine Inspection
3		



Approach from Left Bank when facing downstream



Upstream from Crossing



Downstream from Crossing



Approach from Right Bank when facing downstream



Downstream Profile



Left Bank Abutment when facing downstream



Upstream Profile



Right Bank Abutment when facing downstream



Stringers



Left Bank Abutment when facing downstream



Left Bank Abutment when facing downstream