

RWC-1009 2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2

Retaining Wall Inventory Data

Existing Data

Updated Data

Structure Number RWC-1009

User km 5.5

Project File # 7558.01

FSR Name Garnet

District Chilliwack

Road Responsibility DCK (Chilliwack)

Design Function Fill Slope

Design Function Other

Structure Type Reinforced Slope

Structure Type Other

Facing Type Metal

Facing Type Other

Year Installed 2017

Last Inspection 2021

Design Info Available Yes

Latitude 49.394703

Longitude -121.606906

Measurements

Max. Length (m) 18



Max. Height (m) 1.5

Vertical Offset (m)

Horizontal Offset (m) 1.5

Barrier Length (m)

Road Width (m)



RWC-1009

2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2

Primary Elements

	Rating	Comments
Retaining Wall Structure	Good	Structure appears to be performing well.
Drainage System	Good	Small ditch located at toe of cut bank but often filled with rock fall debris.
Foundation Material	Poor	Foundation is steeply dipping bedrock such that the fill will erode down at some point. Bottom pipe is overhung.
Wall Movement Indicators	Good	

Secondary Elements

	Rating	Comments
Surface Drainage	Good	
Road	Poor	Covered in rock fall debris and hazards.
Lateral Slope	Good	
Upslope	Poor	Many overhangs and impending rock falls. Adverse structural conditions observed.
Downslope	Fair	Steep down to creek.
Traffic Barrier	Good	
Signage Delineators	Not applicable	
Vegetation	Yes	

RWC-1009
2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2

Retaining Wall Inspection Report

Name of Inspector	Daniel Stein
Inspection Company	Ministry of Forests
Date of Inspection	2023-05-02
Professional Inspection Required	Yes
Overall Wall Condition Rating	Fair
Failure Consequence	<u>Moderate: Some loss of road prism intermittent or low exposure of people to constant exposure. May require some wall repair.</u>
Road Status	Active

Inspector Summary Comments

Prior to providing comments review previous inspection reports and design/construction information where available.

Cut bank has shown many signs of failure with the road prism peppered with large divots and rock fall debris.


Sketch (Select Signature)

Provide sketch if required.

Inspector's Authentication:

The inspector is responsible for the quality and completeness of the inspection, unless working under direct supervision of a Professional Engineer.

Permit to practice number
(where applicable).



RWC-1009
2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2

Monitoring, Maintenance & Repair Recommendations

Monitoring, maintenance and repair recommendations are provided by the inspector and finalized by the reviewing Ministry Engineer.

Monitoring, maintenance and repair items carry forward until completed (refer to previous inspection records).

Maintenance/Repair

Item	Status	Priority	Description	Ministry Engineer Comment
1	Suggested		Cut bank should be scaled if use increases.	

Monitoring

Item	Frequency	Description	Ministry Engineer Comment
1			

RWC-1009
2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2

Ministry Engineer Review


Name of Professional Engineer	<u>Daniel Stein P.Eng.</u>
Recommended inspection frequency	<u>1 year</u>
Recommended year of next inspection	<u>2024</u>

Professional Engineer Comments

Must continue to monitor foundation erosion and cut bank condition / rock falls.

Professional Engineer's Authentication:

The reviewing Professional Engineer is responsible for the review of the inspection report and any arising recommendations. The undersigned does not warrant or guarantee, nor accept any responsibility for the accuracy or completeness of the inspection or supervision of the inspector. Furthermore, the undersigned does not warrant or guarantee construction record information supplied or created by others not under the undersigned's direct supervision. By authenticating this report, the undersigned accepts responsibility for review of the report and information and recommendations provided by the undersigned.



1003022

Permit to practice number

RWC-1009
2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2



Town approach



Pipe welded together



Woods approach



Woods side facing questionable foundation



Wall facing with questionable foundation



Rock fall hazard from above.

RWC-1009
2023 Inspection

Garnet 5.5km



RWIP Offline v7 TEST 2