



BC Ministry of Forests and Range

Major Culvert Inspection Report

Page 1 of 2
Date Printed: 2015/11/18
User Id: IDIRJOLMSTED
Database: PROD
Report Id: CBR001C
File:

Structure #:	G6-550	Site #:	G6-550	Road Name:	COMMUNITY CONNECTOR	Inspection Date:	2015/08/29
KM:	25.20	User km:	25.20	Crossing Name:	unnamed	Next Inspection Date:	2018/08/29
Project File ID #:	10663	Br.	01	Forest District:	Mackenzie Natural Resource District		
Culvert Type:	Open Bottom			Culvert Material:	Corrugated Steel		
Inlet Cover (mm):	1,300			Outlet Cover (mm):	1,300		
Footing Type:	Steel Footing			Gradient (%):	3.0		
Culvert Length (metres):	18.0	Opening Height (mm):	1,270	Opening Width (mm):	2,440		
UTM Zone:	10	UTM Easting:	471931	UTM Northing:	6101269		
Inspector Name:	Edward Folk			Year Superstructure Installed:	2010		
Access:							

APPROACHES

Alignment	Good	
Bridge Ahead Signs Missing	0	N/A
Brushing Required	No	
Delineator Missing Left (approaching structure)	0	N/A
Delineator Missing Right (approaching structure)	0	N/A
Fender Condition	None	
Road Surface	Excellent	


CULVERT ELEMENT

Baffles	Not Applicable	
Bolted Connections	Good	
Coupled Connections	Not Applicable	
Coating	Good	
Embedment Materials	Good	
Fill	Good	
Floor	Poor	Scour present - recommend installing larger rock
Footing	Good	buried
Head Wall	Not Applicable	
Inlet	Good	
Outlet	Good	
Overall	Good	

Corporate Bridge Register (CBR)

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.





BC Ministry of Forests and Range

Major Culvert Inspection Report

Page 2 of 2
Date Printed: 2015/11/18
User Id: IDIRJOLMSTED
Database: PROD
Report Id: CBR001C
File:

Structure #:	G6-550	Site #:	G6-550	Road Name:	COMMUNITY CONNECTOR	Inspection Date:	2015/08/29			
Riprap	Good									
Roof	Good									
Side Walls	Good									
Trash Rack	Not Applicable									
Wiers/Backwater Structures	Not Applicable									
Wing Wall	Not Applicable									
CHANNEL	Estimated Present Water Level Depth:	0.2	Estimated Present Water Level Width:							
	Estimated High Water Level Clearance:	0.7								
HAZARDS	High Water:	No	Scour:	Yes	Ice:	No	Debris:	No	Aggradation:	No
	Comment:									
REPAIRS	#	Status	Priority	Estimate	Description					
	1	Required	Medium	\$1.00	Install larger rock in culvert bottom to prevent further scour					
MONITORS	#	Description								
GENERAL	Inspector's Comment:									
	Replacement Date for full log haul traffic (year):			2050	Replacement Date for light vehicle traffic (year):					
	Current Inspection Load Rating:		91.00	Design Load GVW (tonnes):		91	Design Vehicle Config.:		L100	
	Professional Inspection Required?		No	Report Status:		Accepted By Jason Olmsted on 11/18/2015 2:09:31PM				
Corporate Bridge Register (CBR)										

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.