



BC Ministry of Forests and Range

Major Culvert Inspection Report

Page 1 of 2
Date Printed: 2016/01/25
User Id: IDIRJOLMSTED
Database: PROD
Report Id: CBR001C
File:

Structure #:	G6-558	Site #:	G6-558	Road Name:	COMMUNITY CONNECTOR	Inspection Date:	2015/08/29
KM:	58.50	User km:		Crossing Name:	unnamed	Next Inspection Date:	2018/08/29
Project File ID #:	10663	Br.	01	Forest District:	Mackenzie Natural Resource District		
Culvert Type:	Open Bottom			Culvert Material:	Corrugated Steel		
Inlet Cover (mm):	1,000			Outlet Cover (mm):	1,500		
Footing Type:	Steel Footing			Gradient (%):	3.0		
Culvert Length (metres):	17.0	Opening Height (mm):	1,270	Opening Width (mm):	2,440		
UTM Zone:	10	UTM Easting:	446515	UTM Northing:	6105337		
Inspector Name:	Edward Folk			Year Superstructure Installed:	2011		
Access:							

APPROACHES

Alignment	Excellent	
Bridge Ahead Signs Missing	0	N/A
Brushing Required	No	
Delineator Missing Left (approaching structure)	0	N/A
Delineator Missing Right (approaching structure)	0	N/A
Fender Condition	None	
Road Surface	Excellent	


CULVERT ELEMENT

Baffles	Not Applicable	
Bolted Connections	Fair	
Coupled Connections	Not Applicable	
Coating	Good	
Embedment Materials	Good	
Fill	Good	
Floor	Not Applicable	
Footing	Good	buried
Head Wall	Not Applicable	
Inlet	Good	
Outlet	Good	
Overall	Good	

Corporate Bridge Register (CBR)

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.





BC Ministry of Forests and Range

Major Culvert Inspection Report

Page 2 of 2
Date Printed: 2016/01/25
User Id: IDIRJOLMSTED
Database: PROD
Report Id: CBR001C
File:

Structure #:	G6-558	Site #:	G6-558	Road Name:	COMMUNITY CONNECTOR	Inspection Date:	2015/08/29			
Riprap	Good									
Roof	Good									
Side Walls	Good									
Trash Rack	Not Applicable									
Wiers/Backwater Structures	Not Applicable									
Wing Wall	Not Applicable									
CHANNEL	Estimated Present Water Level Depth:	0.1	Estimated Present Water Level Width:							
	Estimated High Water Level Clearance:	0.7								
HAZARDS	High Water:	No	Scour:	No	Ice:	No	Debris:	No	Aggradation:	No
	Comment:									
REPAIRS	#	Status	Priority	Estimate	Description					
MONITORS	#	Description								
	1	Monitor hanging bolts (might have been used for lifting)								
GENERAL	Inspector's Comment:	6 top bolts are just hanging. possibly used for lifting but not retightened before burial								
GENERAL	PEng's Comment:									
GENERAL	Replacement Date for full log haul traffic (year):	2030	Replacement Date for light vehicle traffic (year):							
	Current Inspection Load Rating:	91	Design Load GVW (tonnes):	91	Design Vehicle Config.:	L100				
	Professional Inspection Required?	No	Report Status:	Reviewed By Jason Olmsted on 1/25/2016 1:45:13PM						

Corporate Bridge Register (CBR)

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.