



BC Ministry of Forests and Range

Log Stringer Bridge Inspection Report

Page 1 of 3
Date Printed: 2015/11/30
User Id: IDIRJOLMSTED
Database: PROD
Report Id: CBR001B
File:

Structure #:	G1-938	Site #:	G1-005	Road Name:	ANGUSMAC FSR	Inspection Date:	2015/08/13
KM:	3.20	User km:	3.20	Crossing Name:	Unnamed creek	Next Inspection Date:	2017/08/13
Project File ID #:	9955	Br.	01	Forest District:	Prince George Natural Resource District		
Deck Type:	Timber - Untreated - Panels			Running Surface:	Not Available		
Superstructure	Steel I-beam			Abutments (Left/Right): (looking downstream)	Concrete Lock Blocks		
Total Length (metres):	18.3	# Spans:	1	Span Length(s) (metres):	18.3		
UTM Zone:	10	UTM Easting:	543145	UTM Northing:	6030076		
Inspector Name:	Joe Vanderzwan			Year Superstructure Installed:	2001		
Access:	North Olson km 5.2 Right Rainbow Rd km 12 Left						

ABUTMENTS

Bearings	Not Applicable	
Bracing	Not Applicable	
Ballast Wall	Good	
Concrete Lock Blocks	Good	
Corrosion Protection	Not Applicable	
Caps or Sills	Good	
Fill	Good	
Hardware	Fair	
Piles or Posts	Not Applicable	
Riprap	Good	
Wing Wall	Not Applicable	

APPROACHES

Alignment	Fair	
Bridge Ahead Signs Missing	1	
Brushing Required	No	
Delineator Missing Left (approaching structure)	2	
Delineator Missing Right (approaching structure)	2	
Fender Condition	Fair	
Road Surface	Poor	Ruts and pot holes.


DECK

Span 1

Corporate Bridge Register (CBR)

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.





BC Ministry of Forests and Range

Log Stringer Bridge Inspection Report

Page 2 of 3
Date Printed: 2015/11/30
User Id: IDIRJOLMSTED
Database: PROD
Report Id: CBR001B
File:

Structure #:	G1-938	Site #:	G1-005	Road Name:	ANGUSMAC FSR	Inspection Date:	2015/08/13
--------------	--------	---------	--------	------------	--------------	------------------	------------

Curb Rail/Blocks/Posts	Poor	Broken, replace.
Deck to Girder Bolts	Fair	
Hardware	Fair	
Hand Rails/Walkouts	Not Applicable	
Nails	Fair	
Overall Deck Condition	Fair	
Running Planks	Poor	Rotting with holes at high-chain end. Replace.
Sub Deck	Fair	Some rot.
Ties	Fair	

SUPERSTRUCTURE

Span 1

Bracing	Fair	
Diaphragms	Fair	
Girders	Fair	
Hardware	Not Applicable	
Under Trussing	Not Applicable	

CHANNEL	Estimated Present Water Level Depth:	0.2	Estimated Present Water Level Width:	2.9
	Estimated High Water Level Clearance:	2.0		

HAZARDS	High Water:	No	Scour:	No	Ice:	No	Debris:	No	Aggradation:	No
	Comment:									

REPAIRS	#	Status	Priority	Estimate	Description
	1	Required	High	\$0.00	Replace running surface before industrial use. Recommend reducing load rating to pickup access until this is completed.
	2	Required	High	\$0.00	Replace all delineators and missing bridge ahead sign.
	3	Required	Medium	\$0.00	Fix poor road surface - ruts and potholes.
	4	Required	High	\$0.00	Re-attach guardrails to cross-ties

MONITORS	#	Description
	1	Steel and abutments are good. Replacement of ballast wall and cap is not necessary but may be considered if deck mods are replaced.

Corporate Bridge Register (CBR)

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.



BC Ministry of Forests and Range

Log Stringer Bridge Inspection Report

Page 3 of 3
Date Printed: 2015/11/30
User Id: IDIR\JOLMSTED
Database: PROD
Report Id: CBR001B
File:

Structure #:	G1-938	Site #:	G1-005	Road Name:	ANGUSMAC FSR	Inspection Date:	2015/08/13	
GENERAL	Inspector's Comment:	Down-rate structure until rotten bridge deck has been replaced and guardrails re-attached to cross ties. M.D. Down rated Bridge to 5 tonnes. JO						
	Replacement Date for full log haul traffic (year):			2016	Replacement Date for light vehicle traffic (year):			
	Current Inspection Load Rating:		5.00	Design Load GVW (tonnes):		68	Design Vehicle Config.:	L75
	Professional Inspection Required?		No	Report Status:		Accepted By Jason Olmsted on 11/30/2015 11:17:00AM		

Corporate Bridge Register (CBR)

Disclaimer:

- 1) Structure and site information is current at the time of report creation and may have changed since the inspection was submitted and/or accepted.
- 2) Historic Load Rating data not available, contact FLNRO Regional Office for detailed information.