

QC-7029

MORESBY 6.2km

2017 Inspection

CBR iPad Offline Ver



CBR Data

Latitude	Longitude
53°4'39.6"	-132°4'14.3"
Crossing Name	26
FSR #	10308
Branch #	1
Road Name	MORESBY
User km	6.2
Current Load Rating (tonnes)	150
Structure Class	Permanent Bridge
Portable	N
Superstructure	Concrete Slab Girders
Deck Type	Concrete
Abutment Left	Concrete Lock Blocks
Abutment Right	Concrete Lock Blocks
Spans	1
Total Length (m)	3
Deck Width (m)	4.88

Updated Data

Latitude	Longitude
53°4'39.35"	-132°4'14.88"
HD Diff. (m)	13.3
Accuracy (m)	5

Inspection

Date of Inspection 2017-09-12 1:42:23 PM

Inspector Name Mitch Lowe

Inspector Comments

No issues.

Recommended Next Inspection Year 2020

Inspection Company Onsite Engineering Ltd

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey, November 7, 2017

Load Rating: 150 Tonnes GVW

Next Inspection: September 1, 2020

Comments:



P.Eng Seal

QC-7029

MORESBY 6.2km

2017 Inspection



CBR iPad Offline Ver

Approach

Alignment Good

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Unrated

Not needed. Road does not narrow and less than 6m span.

Posted Load Rating

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Concrete Good

Two high lock blocks. Cannot asses concrete bearing pad.

Caps or Sills Fair

8x12 timber sills.

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware Fair

Fill

Riprap

Bearings Fair

Corrosion Protection

QC-7029

MORESBY 6.2km

2017 Inspection

CBR iPad Offline Ver

**Deck**

Running Surface Fair

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck Fair Some spalling at ends.

Grout Pockets

Deck Joints Poor Paraseal has failed and material is now spilling into the creek.

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts

Hardware

Overall Deck Condition Fair

Gravel Depth (mm)

QC-7029

MORESBY 6.2km

2017 Inspection



CBR iPad Offline Ver

Steel/Concrete

Serial/ID Plate N/A

Girders Good

Two piece concrete slab.

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

QC-7029

MORESBY 6.2km

2017 Inspection

CBR iPad Offline Ver



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☒	Debris	☐
Estimated Present Water Level Width (m)	3	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	0	Ice	☐		

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
1	Low	Reinstall paraseal at deck joint.
2		
3		

Item	Monitor Description	Frequency
1	Monitor ends of concrete slabs.	Routine Inspection
2		
3		

Sketch
(Select Signature)