

QC-7145

IAN 5600 7.3km

2018 Inspection



CBR iPad Offline Ver

CBR Data

Latitude	Longitude
53°51'16.7"	-132°26'40.7"
Crossing Name	Unknown
FSR #	10824
Branch #	12
Road Name	IAN 5600
User km	7.3
Current Load Rating (tonnes)	136
Structure Class	Temporary Bridge
Portable	N
Superstructure	Log Stringers
Deck Type	Gravel
Abutment Left	Sill -Temporary Materials
Abutment Right	Sill -Temporary Materials
Spans	1
Total Length (m)	7
Deck Width (m)	5.3

Updated Data

Latitude	Longitude
53°51'16.66"	-132°26'40.76"
HD Diff. (m)	1.5
Accuracy (m)	5

Inspection

Date of Inspection 2018-09-19 11:54:42 AM

Inspector Name Robert Kemmler

Recommended Next Inspection Year 2020

Inspection Company Onsite Engineering

Inspector Comments Serial/ID Plate

Cw Log Bridge in fair condition. Inspector could not see any sign of a second row of stringers, appears to be fill retention logs. 2+m of fill.

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey P.Eng., February 5, 2018

Load Rating: 136 Tonnes GVW

Next Inspection: September 1, 2020

Comments: Install curb logs to meet WCB regulations. Install bridge ahead signs and delineators on both approaches.



QC-7145

IAN 5600 7.3km

2018 Inspection



CBR iPad Offline Ver

Approach

Alignment Fair

Deep vertical curve

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

Delineator Missing
Left ☐ 0 ☐ 1 ☒ 2Delineator Missing
Right ☐ 0 ☐ 1 ☒ 2

Fender Condition Poor

None

Posted Load Rating 0

Not posted

Road Surface Fair

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Good

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware N/A

Fill Good

Riprap Poor No riprap

Bearings Good

Corrosion Protection N/A

QC-7145

IAN 5600 7.3km

2018 Inspection



CBR iPad Offline Ver

Deck

Running Surface	Fair	
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	Good	
Curb Rail/Blocks/Posts	Poor	No curb logs
Hand Rails/Walkouts	N/A	
Hardware	N/A	
Overall Deck Condition	Poor	Due to lack of curb logs
Gravel Depth (mm)	2500	

QC-7145

IAN 5600 7.3km

2018 Inspection



CBR iPad Offline Ver

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**Log Curbs **Poor** **None**Needle Beam **N/A**Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)
Rot Depth
(mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
1	Cw	N	590	10	Fair	
2	Cw	N	1020	10	Good	Half round
3	Cw	N	650	10	Good	
4	Cw	N	700	20	Fair	
5	Cw	N	580	30	Fair	
6	Cw	N	760	15	Fair	
7	Cw	N	540	20	Fair	
8	Cw	N	590	20	Fair	
9	Cw	N	680	10	Fair	
10	Cw	N	680	15	Fair	
11	Cw	N	610	10	Fair	
12	Cw	N	600	5	Good	
13	Cw	N	580	15	Fair	
14	Cw	N	480	10	Fair	
15	Cw	N	670	10	Fair	
16	Cw	N	490	10	Fair	

QC-7145

IAN 5600 7.3km

2018 Inspection



CBR iPad Offline Ver

Hazards

Estimated Present Water Level Depth (m)	0.1	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	1.0	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.5	Ice	☐		

Comments

Repairs and Monitoring

Repair

Item	Priority	Repair Description
------	----------	--------------------

- | | | |
|---|--------|--|
| 1 | High | Install curb logs to meet WCB regulations. |
| 2 | Medium | Install bridge ahead signs and delineators on both approaches. |
| 3 | | |

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)