

QC-7851

SECTION 3 1.77km

2018 Inspection



CBR iPad Offline Ver

CBR Data

Latitude	Longitude
53°50'7.69"	-132°16'36.4"
Crossing Name	Unknown
FSR #	8361 Branch # 03
Road Name	SECTION 3
User km	1.77
Current Load Rating (tonnes)	150
Structure Class	Temporary Bridge
Portable	N
Superstructure	Log Stringers
Deck Type	Gravel
Abutment Left	Sill -Temporary Materials
Abutment Right	Sill -Temporary Materials
Spans	1
Total Length (m)	8.2
Deck Width (m)	5.3

Updated Data

Latitude	Longitude
53°50'7.83"	-132°16'35.67"
HD Diff. (m)	13.9 Accuracy (m) 5

Inspection

Date of Inspection 2018-09-20 12:33 PM

Inspector Name Robert Kemmler

Recommended Next Inspection Year 2020

Inspection Company Onsite Engineering

Inspector Comments Serial/ID Plate

Log structure is in good condition. Guards lashed into structure at ends.
No sign of conks or other fruiting bodies.

Requires bridge ahead signs.

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey P.Eng., February 5, 2018
Load Rating: 150 Tonnes GVW
Next Inspection: September 1, 2020
Comments: Add bridge ahead signs



QC-7851

SECTION 3 1.77km

2018 Inspection



CBR iPad Offline Ver

Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair

Right side approach downstream has been knocked off.

Posted Load Rating 0

Not posted

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Concrete N/A

Caps or Sills Good

Large Cw sills, left side on rock fill, right side bears on organic material.

Piles or Posts N/A

Ballast Wall N/A

Wing Wall N/A

Bracing N/A

Hardware N/A

Fill Good

Riprap Poor No riprap

Bearings Good

Corrosion Protection N/A

QC-7851

SECTION 3 1.77km

2018 Inspection



CBR iPad Offline Ver

Deck

Running Surface N/A

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck N/A

Grout Pockets N/A

Deck Joints N/A

Steel Deck Plate N/A

Gravel Surface Good

Curb Rail/Blocks/Posts

Hand Rails/Walkouts N/A

Hardware Good

Overall Deck Condition Good

Gravel Depth (mm) 400

QC-7851

SECTION 3 1.77km

2018 Inspection



CBR iPad Offline Ver

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**Log Curbs **Fair**

No curb logs, large guard logs act as curbs.

Needle Beam **N/A**Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)Rot Depth
(mm)

Condition

Comment

QC-7851

SECTION 3 1.77km

2018 Inspection



CBR iPad Offline Ver

Hazards

Estimated Present Water Level Depth (m)	0.2	High Water	Debris
Estimated Present Water Level Width (m)	1.0	Aggradation	Scour
Estimated High Water Level Clearance (m)	1.0	Ice	

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	Install bridge ahead signs on both approaches.

2

3

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

Sketch
(Select Signature)