

QC-7852

COLLISON 2.23km

2018 Inspection



CBR iPad Offline Ver

CBR Data

Latitude	Longitude
53°47'8.9"	-132°20'10.3"
Crossing Name	Unknown
FSR #	10175
Branch #	07
Road Name	COLLISON
User km	2.23
Current Load Rating (tonnes)	150
Structure Class	Temporary Bridge
Portable	N
Superstructure	Log Stringers
Deck Type	Gravel
Abutment Left	Concrete Cast in Place
Abutment Right	Concrete Cast in Place
Spans	1
Total Length (m)	6.3
Deck Width (m)	6

Updated Data

Latitude	Longitude
53°47'9.29"	-132°20'11.85"
HD Diff. (m)	30.7
Accuracy (m)	5
Settlers Main	

Inspection

Date of Inspection 2018-09-20 9:16:45 AM

Inspector Name Robert Kemmler

Recommended Next Inspection Year 2019

Inspection Company Onsite Engineering

Inspector Comments Serial/ID Plate

Left crib is poorly constructed. Crib bears on organic material upstream, Hw log at midspan and Hw stump 3m from downstream end. Crib perched from Hw stump to downstream end (3m). Repair from previous inspection (2016) not completed. Active hauling over structure (September 2018).

Expect this abutment to settle as the Hw mudsill and stump begin to decay.
Monitor yearly until repair completed.

P.Eng Comments

Load Rated by: MFLNRO, J. Harvey P.Eng., February 5, 2018

Load Rating: 150 Tonnes GVW

Next Inspection: September 1, 2020

Comments: Install bridge ahead signs. Monitor left abutment for settlement.



February 6 2019

QC-7852

COLLISON 2.23km

2018 Inspection



CBR iPad Offline Ver

Approach

Alignment **Poor**

In both vertical and horizontal curves.

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2Brushing Required **N**Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2Fender Condition **Poor**

No approach barriers

Posted Load Rating **0**

Not posted. Expect 136T due to large Cw stringers.

Road Surface **Fair**

Abutment

Log/Timber Cribs **Fair**

2 high Cw cribs. Left side on a mudsill and Hw stump at the downstream corner, right side on rock fill.

Tie Backs **Fair**Bin Wall **N/A**Concrete **N/A**Caps or Sills **N/A**Piles or Posts **N/A**Ballast Wall **Fair**Wing Wall **N/A**Bracing **N/A**Hardware **N/A**Fill **Good**Riprap **N/A**Bearings **Good**Corrosion Protection **N/A**

QC-7852

COLLISON 2.23km

2018 Inspection



CBR iPad Offline Ver

Deck

Running Surface	N/A	
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	N/A	
Grout Pockets	N/A	
Deck Joints	N/A	
Steel Deck Plate	N/A	
Gravel Surface	Fair	
Curb Rail/Blocks/Posts	Poor	No curbs, guard logs are acting as curbs.
Hand Rails/Walkouts	N/A	
Hardware	Poor	No lashing.
Overall Deck Condition	Fair	
Gravel Depth (mm)	250	Minimum fill depth to be 600mm

QC-7852

COLLISON 2.23km

2018 Inspection



CBR iPad Offline Ver

Steel/Concrete

Girders

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted
shear connectors**Log**Log Curbs **Poor** No curbs, guard logs acting as curbs.Needle Beam **N/A**Needle Lashing/
Shimming **N/A**

Stringer Number	Needle Beam to Crib (m)		Diameter (mm)	Needle Diameter (mm)		Condition	Comment
	Species	Peeled		Rot Depth (mm)			
1	Cw	N	940	0		Good	
2	Cw	N	800	0		Good	
3	Cw	N	930	0		Good	
4	Cw	N	800	0		Good	
5	Cw	N	980	0		Good	
6	Cw	N	990	0		Good	
7	Cw	N	900	0		Good	
8	Cw	N	740	0		Good	

QC-7852

COLLISON 2.23km

2018 Inspection



CBR iPad Offline Ver

Hazards

Estimated Present Water Level Depth (m)	0.1	High Water	Debris
Estimated Present Water Level Width (m)	0.3	Aggradation	Scour
Estimated High Water Level Clearance (m)	1.5	Ice	

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	High	Add fill to deck to bring the fill depth to a minimum of 600mm. Curb logs will have to be added once the fill is added. To maintain travel lane width, pin curbs to the top of the guard logs.
2	High	Complete repair from previous inspection (2016). "Add support to downstream left abutment prior to industrial activity."
3	High	Install bridge ahead signs.

Item	Monitor Description	Frequency
1	Monitor left abutment for settlement.	Anually
2		
3		

Sketch
(Select Signature)