

QC-7037

BONANZA 8.4km

2019 Inspection

CBR iPad Offline Ver



CBR Data

Latitude	Longitude		
53°24'7.4"	-132°30'55.5"		
Crossing Name	Beaverguard Creek		
FSR #	8229	Branch #	07
Road Name	BONANZA		
User km	8.4		
Previous Load Rating (tonnes)	150		
Structure Class	Permanent Bridge		
Portable	N		
Superstructure	Concrete Slab Girders		
Deck Type	Concrete		
Abutment Left	Concrete Precast		
Abutment Right	Concrete Precast		
Spans	1		
Total Length (m)	11		
Deck Width (m)	4.9		

Updated Data

Latitude	Longitude		
53°24'7.06"	-132°30'57.16"		
HD Diff. (m)	32.3	Accuracy (m)	5

Inspection

Date of Inspection 2019-09-09 3:29:19 PM

Recommended Next Inspection Year 2022

Inspector Name Lindsey McGill

Inspection Company Chartwell Consultants Ltd.

Inspector Comments Serial/ID Plate 'BCTS, CHE-0015B, L165, 11-12-080, March 2012, 11 Meters'. Surespan
See notes.

P.Eng Comments

Load Rated by: FLNRORD, J. Harvey P.Eng., February 11, 2020
Load Rating: 150 Tonnes GVW
Next Inspection: September 1, 2022
Comments:



P.Eng Seal

QC-7037

BONANZA 8.4km

2019 Inspection



CBR iPad Offline Ver

Approach

Alignment Good

 Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required N

 Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

 Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Fair Damaged from grader but still functional.

Posted Load Rating

Road Surface Fair Requires grading

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Pier N/A

Concrete Good

Caps or Sills Good

Piles or Posts Fair

Ballast Wall Good

Wing Wall Good

Bracing Unrated No access to confirm

Hardware N/A

Fill Good

Riprap Good Adequately sized, well graded and at a 2H:1V slope

Bearings Good

Corrosion Protection Unrated No access to confirm

QC-7037

BONANZA 8.4km

2019 Inspection

CBR iPad Offline Ver

**Deck**

Running Surface	N/A	Requires grading
Running Planks	N/A	
Sub Deck	N/A	
Ties	N/A	
Nails	N/A	
Deck to Girder Bolts	N/A	
Concrete Deck	Fair	Ends of girders are being impacted and are chipping. No rebar exposed yet. Suggest adding gravel to both approaches.
Grout Pockets	N/A	
Deck Joints	Fair	Looks to be grouted shear keys.
Steel Deck Plate	N/A	
Gravel Surface	N/A	
Curb Rail/Blocks/Posts	Fair	
Hand Rails/Walkouts	N/A	
Hardware	Fair	
Overall Deck Condition	Fair	
Gravel Depth (mm)		
Pier Deck		

QC-7037

BONANZA 8.4km

2019 Inspection



CBR iPad Offline Ver

Steel/Concrete

Girders Good

6 concrete slab girders on approximately 15 degree skew.

Diaphragms N/A

Bracing N/A

Under Trussing N/A

Hardware N/A

Welded/grouted shear connectors	Fair
---------------------------------	------

Appear to be-grouted. Lots of impacted gravel on deck.

Log

Log Curbs N/A

Concrete no post barricades

Needle Beam

Needle Lashing/ Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

QC-7037

BONANZA 8.4km

2019 Inspection

CBR iPad Offline Ver



Hazards

Estimated Present Water Level Depth (m)	.1	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	1.6	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	1.7	Ice	☐		

Comments Low velocity stream with limited debris

Repairs and Monitoring

Repair Item	Priority	Repair Description
1	Medium	Add fill to patch pot holes on approaches in an attempt to limit further damage to ends of slab girders. Patch ends as required.
2	Low	Post bridge ahead signs
3	Low	Clean all debris off deck

Item	Monitor Description	Frequency
1	Monitor further damage to ends of girders.	Routine Inspection
2		
3		

Sketch
(Select Signature)

QC-7037

BONANZA 8.4km

2019 Inspection



CBR iPad Offline Ver

Structure ID



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Upstream Profile





End of girder, right bank



Downstream Profile



Upstream from Crossing



Approach from Right Bank when facing downstream

QC-7037

BONANZA 8.4km

2019 Inspection

CBR iPad Offline Ver



Downstream from Crossing



Approach from Left Bank when facing downstream

