

SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude
49°58'36.9"

Longitude
-124°40'23.9"

Site Status Active

Insp. Status Inspect

Crossing Name Hernandez Creek

FSR # 6423 Branch # 2

Road Name THEODOSIA

User km 6.4

Previous Load
Rating (tonnes) 136

Structure Class Permanent Bridge

Portable N

Superstructure Steel I-beam

Deck Type Concrete Composite

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 36.6

Deck Width (m) 4.88

Updated Data

Latitude
°0'0"

Longitude
°0'0"

HD Diff. (m) 5563405.0 Accuracy (m)

Inspection

Date of Inspection 2022-11-07 2:51:21 PM

Inspector Name Richard Mills

Inspector Comments Serial/ID Plate

Recommended Next Inspection 2025

Inspection Company MoF

P.Eng Comments

Load Rated by: Richard Mills, P.Eng. Jan 18, 2023
Load Rating: L150 or 136 tonnes
Next Inspection: 2025



SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment **Good**

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☒ 2

Brushing Required **N**

Delineator Missing
Left ☐ 0 ☒ 1 ☐ 2

Delineator Missing
Right ☐ 0 ☒ 1 ☐ 2

Fender Condition **Good**

Posted Load Rating

Road Surface **Good**

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete **Good**

Caps or Sills **Good**

Piles or Posts **Good**

Ballast Wall **Good**

Wing Wall

Bracing **Good**

Hardware **Good**

Fill **Good**

Riprap **Good**

Bearings **Good**

Corrosion Protection **Good**

SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface Good

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck Good

Grout Pockets Good

Deck Joints Good

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Good

Hand Rails/Walkouts Good

Hardware Good

Overall Deck Condition Good

Gravel Depth (mm)

Pier Deck

SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Splice appears ok

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	1	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	3	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance	15	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Structure. Delineator maintenance. . Priority:Medium	Add delineators

2

3

4

5

6

7

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Upstream Profile



Deck



SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Downstream Profile



Upstream Profile



Downstream Profile



Left Bank Abutment when facing downstream



SC-8214
SC-8214

THEODOSIA 6.4km

2022 Inspection

CBR iPad Offline Ver 0.36



Upstream Profile



Left Bank Abutment when facing downstream

