

SC-8611
SC-8611

THEODOSIA 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



CBR Data

Latitude 49°57'19.1" Longitude -124°39'37.3"

Site Status Active

Insp. Status Inspect

Crossing Name Unknown

FSR # 6423 Branch # 2

Road Name THEODOSIA

User km 3.6

Previous Load Rating (tonnes) 150

Structure Class Permanent Bridge

Portable N

Superstructure Concrete Slab Girders

Deck Type Concrete

Abutment Left Concrete Precast

Abutment Right Concrete Precast

Spans 1

Total Length (m) 12

Deck Width (m) 6.5

Updated Data

Latitude °0'0" Longitude °0'0"

HD Diff. (m) 5560999.2 Accuracy (m)

Inspection

Date of Inspection 2022-11-07 3:18:36 PM

Inspector Name Richard Mills

Inspector Comments Serial/ID Plate

Recommended Next Inspection 2025
Year

Inspection Company MoF

P.Eng Comments

Load Rated by: Richard Mills, P.Eng. Jan 19, 2023
Load Rating: L165 or 150 tonnes
Next Inspection: 2025



PERMIT TO PRACTICE: 1003022

SC-8611
SC-8611

THEODOSIA 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Approach

Alignment Fair Corner

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☐ 0 ☒ 1 ☐ 2

Fender Condition Good

Posted Load Rating

Road Surface Good

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Good

Caps or Sills Good

Piles or Posts Unrated Unable to see

Ballast Wall Good

Wing Wall

Bracing Good

Hardware Good

Fill Good

Riprap Good Steep

Bearings Good

Corrosion Protection

SC-8611
SC-8611

THEODOSIA 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Deck

Running Surface **Good**

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck **Good**

Grout Pockets

Deck Joints **Good**

Steel Deck Plate

Gravel Surface **Good**

Curb Rail/Blocks/Posts **Good**

Hand Rails/Walkouts

Hardware **Good**

Overall Deck Condition **Good**

Gravel Depth (mm)

Pier Deck

SC-8611
SC-8611

THEODOSIA 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Steel/Concrete

Girders Good

Diaphragms

Bracing

Under Trussing

Hardware

Welded/grouted shear connectors Unrated Unable to see

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

SC-8611
SC-8611

THEODOSIA 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Hazards

Estimated Present Water Level Depth (m)	0.1	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	1.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance	4	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
-------------	--------------------

1

2

3

4

5

6

7

Item	Monitor Description	Frequency
------	---------------------	-----------

1

2

3

SC-8611
SC-8611

THEODOSIA 3.6km

2022 Inspection

CBR iPad Offline Ver 0.36



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Approach from Left Bank when facing downstream

