

SQ-3153

BRITANNIA 01 6.9km

2019 Inspection

CBR iPad Offline Ver 0.31



CBR Data

Latitude	Longitude
49°37'34.1"	-123°9'28.5"
Crossing Name	Britiannia Creek
FSR #	8321
Branch #	1
Road Name	BRITANNIA 01
User km	6.9
Previous Load Rating (tonnes)	91
Structure Class	Permanent Bridge
Portable	Y
Superstructure	Steel I-beam
Deck Type	Concrete Composite
Abutment Left	Steel Pipe and Precast Pad
Abutment Right	Steel Pipe and Precast Pad
Spans	1
Total Length (m)	18.3
Deck Width (m)	4.3

Updated Data

Latitude	Longitude
°0'0"	°0'0"
HD Diff. (m)	5524356.5
Accuracy (m)	

Inspection

Date of Inspection 2019-09-16 12:23:18 PM

Inspector Name Richard Mills


Inspector Comments Serial/ID Plate

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., January 30, 2020
Load Rating: L100 or 91 tonnes
Next Inspection: 2022
Comments:



P.Eng Seal

SQ-3153

BRITANNIA 01 6.9km

2019 Inspection



CBR iPad Offline Ver 0.31

Approach

Alignment Good

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor 2 missing

Posted Load Rating 91

Road Surface Good

Abutment

Log/Timber Cribs N/A

Tie Backs N/A

Bin Wall N/A

Pier N/A

Concrete Good

Caps or Sills Good

Piles or Posts Good

Ballast Wall Good

Wing Wall N/A

Bracing Good

Hardware Good

Fill Good

Riprap Fair Erosion under bottom of riprap on left.

Bearings Good

Corrosion Protection Good

SQ-3153

BRITANNIA 01 6.9km

2019 Inspection

CBR iPad Offline Ver 0.31

**Deck**

Running Surface Good

Running Planks N/A

Sub Deck N/A

Ties N/A

Nails N/A

Deck to Girder Bolts N/A

Concrete Deck Good

Grout Pockets Good

Deck Joints Good

Steel Deck Plate N/A

Gravel Surface N/A

Curb Rail/Blocks/Posts Fair Will need to replace in few years

Hand Rails/Walkouts N/A

Hardware Good

Overall Deck Condition Good

Gravel Depth (mm)

Pier Deck

SQ-3153

BRITANNIA 01 6.9km

2019 Inspection

CBR iPad Offline Ver 0.31

**Steel/Concrete**

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Welded/grouted
shear connectors**Log**

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

SQ-3153

BRITANNIA 01 6.9km

2019 Inspection

CBR iPad Offline Ver 0.31



Hazards

Estimated Present Water Level Depth (m)	1.5	High Water	☐	Debris	☒
Estimated Present Water Level Width (m)	4.0	Aggradation	☐	Scour	☒
Estimated High Water Level Clearance (m)	4.0	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Priority	Repair Description
-------------	----------	--------------------

1	Medium	Add approach barriers
---	--------	-----------------------

2		
---	--	--

3		
---	--	--

Item	Monitor Description	Frequency
1	Monitor scour left abutment	Anually

2		
---	--	--

3		
---	--	--

Sketch
(Select Signature)



Approach from Left Bank when facing downstream



Approach from Right Bank when facing downstream



Left Bank Abutment when facing downstream



Left Bank Abutment when facing downstream