

SQ-3134
SQ-3134

MAMQUAM 01 12.9km

2020 Inspection

CBR iPad Offline Ver 0.33



CBR Data

Latitude 49°43'2.03" Longitude -122°59'47.3"

Crossing Name Mamquam River

FSR # 9283 Branch # 1

Road Name MAMQUAM 01

User km 12.9

Previous Load Rating (tonnes) 136

Structure Class Permanent Bridge

Portable N

Superstructure Steel I-beam

Deck Type Timber - Untreated

Abutment Left Concrete Cast in Place

Abutment Right Concrete Cast in Place

Spans 1

Total Length (m) 21.3

Deck Width (m) 4.88

Updated Data

Latitude 49°43'1.78" Longitude -122°59'47.1"

HD Diff. (m) 8.7 Accuracy (m) 5

Inspection

Date of Inspection 2020-09-08 1:50:55 PM

Inspector Name Greg Dohm

Inspector Comments

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., Jan. 7, 2021

Load Rating: L150 or 136 tonnes

Next Inspection: 2023

Comments:



P.Eng Seal

SQ-3134
SQ-3134

MAMQUAM 01 12.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Fair

Bridge Ahead Signs
Missing ☐ 0 ☐ 1 ☐ 2

Brushing Required Y

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor Too low on townside and woodside

Posted Load Rating 136

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Fair

Caps or Sills Fair

Piles or Posts

Ballast Wall

Wing Wall

Bracing

Hardware Fair

Fill Fair

Riprap

Bearings

Corrosion Protection Fair

SQ-3134
SQ-3134

MAMQUAM 01 12.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Deck

Running Surface Fair

Running Planks Fair

Sub Deck Fair

Ties Fair 8x12 treated

Nails Fair

Deck to Girder Bolts Fair

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Fair

Hand Rails/Walkouts

Hardware Fair

Overall Deck Condition Fair

Gravel Depth (mm)

Pier Deck

SQ-3134
SQ-3134

MAMQUAM 01 12.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Steel/Concrete

Girders Fair

Diaphragms Fair

Bracing Fair

Under Trussing

Hardware Fair

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

SQ-3134
SQ-3134

MAMQUAM 01 12.9km

2020 Inspection

CBR iPad Offline Ver 0.33



Hazards

Estimated Present Water Level Depth (m)	9	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	12	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	6	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Approach fenders (install). 1 # of units. Priority:Medium	Too low on townside and woodside

2

3

4

5

6

7

Item	Monitor Description	Frequency
1		
2		
3		



Approach from Left Bank when facing downstream



Deck



Deck



Downstream from Crossing



Approach from Right Bank when facing downstream



Upstream from Crossing



Upstream Profile



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Downstream Profile



Left Bank Abutment when facing downstream



Right Bank Abutment when facing downstream



Townside downstream crib wall



Downstream Profile



Upstream Profile