

SQ-3032
SQ-3032

CALLAGHAN 01 8.2km

2021 Inspection

CBR iPad Offline Ver 0.33



CBR Data

Latitude 50°8'9.85" Longitude -123°7'40.1"

Crossing Name Madley Creek

FSR # 6102 Branch # 1

Road Name CALLAGHAN 01

User km 8.2

Previous Load Rating (tonnes) 136

Structure Class Permanent Bridge

Portable N

Superstructure Steel I-beam

Deck Type Concrete Composite

Abutment Left Steel Pipe and Precast Pad

Abutment Right Steel Pipe and Precast Pad

Spans 1

Total Length (m) 27.9

Deck Width (m) 4.9

Updated Data

Latitude 50°8'9.86" Longitude -123°7'38.92"

HD Diff. (m) 23.3 Accuracy (m) 5

Inspection

Date of Inspection 2021-09-23 10:53:56 AM

Inspector Name Greg Dohm

Inspector Comments Serial/ID Plate

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., Oct. 14, 2021
Load Rating: L150 or 136 tonnes
Next Inspection: 2024
Comments: precast no-posts to be reinstalled on town end of bridge



P.Eng Seal

SQ-3032
SQ-3032

CALLAGHAN 01 8.2km

2021 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Poor

Precast no posts to be reinstalled on town side

Posted Load Rating 136

Road Surface Fair

Abutment

Log/Timber Cribs

Tie Backs

Bin Wall

Pier

Concrete Fair

Caps or Sills

Piles or Posts Fair

Ballast Wall Fair

Wing Wall Fair

Bracing Fair

Hardware Fair

Fill Fair

Riprap Fair

Bearings Fair

Corrosion Protection Fair

SQ-3032
SQ-3032

CALLAGHAN 01 8.2km

2021 Inspection

CBR iPad Offline Ver 0.33



Deck

Running Surface Fair

Running Planks

Sub Deck

Ties

Nails

Deck to Girder Bolts

Concrete Deck Fair

Grout Pockets Fair

Deck Joints Fair

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Good

Hand Rails/Walkouts

Hardware Good

Overall Deck Condition Fair

Gravel Depth (mm)

Pier Deck

SQ-3032
SQ-3032

CALLAGHAN 01 8.2km

2021 Inspection

CBR iPad Offline Ver 0.33



Steel/Concrete

Girders Fair

Diaphragms Fair

Bracing Fair

Under Trussing

Hardware Fair

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer Number	Species	Peeled	Diameter (mm)	Rot Depth (mm)	Condition	Comment
--------------------	---------	--------	------------------	-------------------	-----------	---------

SQ-3032
SQ-3032

CALLAGHAN 01 8.2km

2021 Inspection

CBR iPad Offline Ver 0.33



Hazards

Estimated Present Water Level Depth (m)	0.3	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	10	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	6	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Approach. Approach fenders (re-Install). 1 # of units. Priority:Medium	Precast no posts to be reinstalled on town side

2

3

4

5

6

7

Item	Monitor Description	Frequency
1		
2		
3		



Approach from Left Bank when facing downstream



Approach from Left Bank when facing downstream



Deck



Downstream from Crossing



Upstream from Crossing



Deck



Approach from Right Bank when facing downstream



Upstream Profile



Bearing



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Downstream Profile