

SQ-3109
SQ-3109

PHELIX CREEK 3.3km

2021 Inspection

CBR iPad Offline Ver 0.33



CBR Data

Latitude	Longitude
50°35'28.89"	-122°38'49.9"
Crossing Name	Phelix Creek
FSR #	8354
Branch #	2
Road Name	PHELIX CREEK
User km	3.3
Previous Load Rating (tonnes)	0
Structure Class	Temporary Bridge
Portable	N
Superstructure	Steel I-beam
Deck Type	Timber - Untreated
Abutment Left	Crib, Log or Untreated Timber
Abutment Right	Crib, Log or Untreated Timber
Spans	1
Total Length (m)	14.8
Deck Width (m)	4.8

Updated Data

Latitude	Longitude
50°35'29.3"	-122°38'48.84"
HD Diff. (m)	24.3
Accuracy (m)	6

Inspection

Date of Inspection 2021-09-22 10:03:49 AM

Inspector Name Greg Dohm

Inspector Comments Serial/ID Plate

Recommended Next Inspection Year

Inspection Company FLNRORD

P.Eng Comments

Load Rated by: MFLNRORD, Greg Dohm, PEng., Oct. 14, 2021
Load Rating: L75 or 68 tonnes
Next Inspection: 2023
Comments:



P.Eng Seal

SQ-3109
SQ-3109

PHELIX CREEK 3.3km

2021 Inspection

CBR iPad Offline Ver 0.33



Approach

Alignment Fair

Bridge Ahead Signs
Missing ☒ 0 ☐ 1 ☐ 2

Brushing Required N

Delineator Missing
Left ☒ 0 ☐ 1 ☐ 2

Delineator Missing
Right ☒ 0 ☐ 1 ☐ 2

Fender Condition Good

Posted Load Rating 68

Road Surface Fair

Abutment

Log/Timber Cribs Fair

Tie Backs Fair

Bin Wall

Pier

Concrete

Caps or Sills

Piles or Posts

Ballast Wall Good

Wing Wall

Bracing

Hardware

Fill Good

Riprap Good

Bearings Good

Corrosion Protection Good

SQ-3109
SQ-3109

PHELIX CREEK 3.3km

2021 Inspection

CBR iPad Offline Ver 0.33



Deck

Running Surface Fair

Running Planks Fair Needs protruding plank to be spike down

Sub Deck Good

Ties Good 8"x10" creosote

Nails Fair

Deck to Girder Bolts Good

Concrete Deck

Grout Pockets

Deck Joints

Steel Deck Plate

Gravel Surface

Curb Rail/Blocks/Posts Fair Needs woods side tie to curb connection to be repaired

Hand Rails/Walkouts

Hardware Good

Overall Deck Condition Fair

Gravel Depth (mm)

Pier Deck

SQ-3109
SQ-3109

PHELIX CREEK 3.3km

2021 Inspection

CBR iPad Offline Ver 0.33



Steel/Concrete

Girders Good

Diaphragms Good

Bracing Good

Under Trussing

Hardware Good

Welded/grouted
shear connectors

Log

Log Curbs

Needle Beam

Needle Lashing/
Shimming

Needle Beam to Crib (m)

Needle Diameter (mm)

Stringer
Number

Species

Peeled

Diameter
(mm)

Rot Depth
(mm)

Condition

Comment

SQ-3109
SQ-3109

PHELIX CREEK 3.3km

2021 Inspection

CBR iPad Offline Ver 0.33



Hazards

Estimated Present Water Level Depth (m)	0.6	High Water	☐	Debris	☐
Estimated Present Water Level Width (m)	7	Aggradation	☐	Scour	☐
Estimated High Water Level Clearance (m)	4	Ice	☐		

Comments

Repairs and Monitoring

Repair Item	Repair Description
1 Structure. Timber deck maintenance. 1 # of signs. Priority:Low	Guard Rail - should be replaced with continuous riser due to poor quality tie riser connection with a 4.8 x 0.25 x 0.25 see photos
2 Structure. Timber deck maintenance. 1 # of signs. Priority:Medium	Wear plank protruding up needs spiking down
3	
4	
5	
6	
7	

Item	Monitor Description	Frequency
1		
2		
3		



Approach from Left Bank when facing downstream




Deck



Deck



Approach from Right Bank when facing downstream



Upstream from Crossing



Downstream from Crossing



Upstream Profile



Ballast Wall



Right Bank Abutment when facing downstream



Left Bank Abutment when facing downstream



Deck



Downstream Profile



Guard Rail



Guard Rail - need to replace with continuous riser due to poor quality tie riser connection